

Completed Projects of States

Sl.No.	State	City	Sector	Project Name	Year of sanction	Date of approval by CSMC	Approved Cost (Rs. in Lakhs)	ACA committed (Rs. in lakh)	Funds released	% of release	Release date	Revised completion date
1	Andhra Pradesh	Hyderabad	Roads / Flyovers / RoB	Flyover at Rajiv Gandhi Circle-Volume II	2005-06	27-Mar-06	3300.00	1155.00	1023.75	89	29/03/06, 17/03/2008, 29.12.08	Completed
2	Andhra Pradesh	Hyderabad	Roads / Flyovers / RoB	Flyover at Green Lands Junction	2005-06	27-Mar-06	1727.00	604.45	485.55	80	25/03/2008 & 29/03/06, 29.12.08	Completed
3	Andhra Pradesh	Hyderabad	Roads / Flyovers / RoB	Flyover at Chandrayangagutta	2005-06	27-Mar-06	1101.00	385.35	362.09	94	25/03/2008 & 29/03/06, 29.12.08	Completed
4	Andhra Pradesh	Hyderabad	Water Supply	DPR for laying pipeline from Saheb Nagar TBR to Prashasan Nagar	2005-06	27-Mar-06	9493.00	3322.55	2493.00	75	17/03/2008 & 29/03/06, 22.12.08	Completed
5	Andhra Pradesh	Hyderabad	Water Supply	Diversion of Krishna Water to Secunderabad	2005-06	27-Mar-06	8120.00	2842.00	2132.00	75	17/03/2008 & 29/03/06, 22.12.08	Completed
6	Andhra Pradesh	Hyderabad	Water Supply	Krishna Drinking Water Supply Project (Phase-II)	2007-08	26-Nov-07	60650.00	21227.50	21227.50	100	28/12/2007 & 17.03.08	Completed
7	Andhra Pradesh	Vishakhapatnam	Drainage / Storm Water Drains	Regularisation of S.L. Canal	2006-07	10-May-06	339.00	169.50	126.90	75	08/06/2006, 24.10.08	Completed
8	Andhra Pradesh	Vishakhapatnam	Drainage / Storm Water Drains	Improvement of Yerri Gedda Storm Water drain including bench drains	2006-07	10-May-06	921.00	460.50	460.00	100	17/03/2008 & 08/06/06, 24.10.08, 29.12.08	Completed
9	Andhra Pradesh	Vishakhapatnam	Water Supply	Providing Water supply pipe line from TSR to Yendada and to Kommadi junction for augmenting water supply	2006-07	10-May-06	2340.00	1170.00	877.5	75	17/03/2008 & 05/10/06, 24.10.08	Completed
10	Andhra Pradesh	Vijayawada	Sewerage	Providing sewerage system in Krishnalanka area of Vijayawada	2006-07	19-Sep-06	743.00	371.50	278.61	50		Completed
11	Andhra Pradesh	Hyderabad	Water Supply	Providing Flow, Level and Chlorine measurements and supervisory Control and Data Acquisition System (SCADA) for All Reservoirs and bulk supply pipe lines in the entire system of HMWSSB	2006-07	9-Mar-07	990.00	346.50	259.86	75	5/8/2007, 25.5.2009	Completed
12	Andhra Pradesh	Vishakhapatnam	Water Supply	DPR for replacement of existing Thatipudi pipeline from Thatipudi reservoir to town service reservoir and pumping units	2006-07	10-May-06	6228.00	3114.00	2336.00	75	17/03/2008 & 08/06/06, 24.10.08	Completed
13	Gujarat	Ahmedabad	Roads / Flyovers / RoB	Construction of Railway over Bridge on Ahmedabad Botad M.G. Railway line at Shreyas Crossing on 122 ft. Ring Road	2006-07	26-May-06	1212.00	424.20	424.00	50	04/01/2008 & 25/03/08 & 14/06/06, 22.12.08	Completed

14	Gujarat	Ahmedabad	Roads / Flyovers / RoB	Construction of four lane Bridge across River Sabarmati connecting Vasna and Pirana 122 road	2006-07	26-May-06	2955.00	1034.25	1034.00	100	04/01/2008 & 25/03/08 & 14/06/06, 22.12.085	Completed
15	Gujarat	Ahmedabad	Roads / Flyovers / RoB	Construction of four lane bridge on Sabarmati-Viramgam B.G. Railway line, Ahmedabad	2006-07	22-Jan-07	2011.00	703.85	701.92	100	04/01/2008 & 25/03/08 & 14/02/07, 22.12.08	Completed
16	Gujarat	Ahmedabad	Roads / Flyovers / RoB	Construction of four lane flyover bridge on Shivranjani junction at Ahmedabad	2006-07	22-Jan-07	1670.00	584.50	584.26	100	04/01/2008 & 25/03/08 & 14/02/07, 22.12.08	Completed
17	Gujarat	Ahmedabad	Roads / Flyovers / RoB	Construction of six lane flyover on Memnagar junction at Ahmedabad	2006-07	22-Jan-07	1513.00	529.55	529.56	100	25/03/2008 & 14/02/07, 26.9.08, 11-feb-2009	Completed
18	Gujarat	Ahmedabad	Roads / Flyovers / RoB	Construction of Major and Minor Radial Roads Phase-I in AUDA Area	2006-07	22-Jan-07	5013.00	1754.55	1314.64	75	04/01/2008 & 25/03/08 & 14/02/07	Completed
19	Gujarat	Surat	Sewerage	Upgradation of Anjana Sewage Treatment Plant	2005-06	27-Mar-06	1098.00	549.00	549.00	100	04/01/2008 & 17.03.08 & 29/03/06	Completed
20	Gujarat	Surat	Sewerage	Augmentation of Adajan Sewerage	2005-06	27-Mar-06	1193.00	596.50	596.50	100	04/01/2008 & 17.03.08 & 29/03/06	Completed
21	Gujarat	Surat	Sewerage	Augmentation of Bhesan Sewage Treatment Plant	2005-06	27-Mar-06	1509.00	754.50	754.50	100	04/01/2008 & 17.03.08 & 29/03/06	Completed
22	Gujarat	Surat	Sewerage	Secondary Sewage Treatment Plant at Bamroli	2006-07	26-May-06	1322.47	661.24	661.23	100	04/01/2008 & 17.03.08 & 14/06/06	Completed
23	Gujarat	Surat	Water Supply	Water Supply Project for Pal-Palanpur Area	2006-07	10-May-06	995.00	497.50	497.50	100	04/01/2008 & 17.03.08 & 08/06/06	Completed
24	Gujarat	Surat	Roads / Flyovers / RoB	Flyover Bridge near Nanavarachha	2006-07	22-Jan-07	758.00	379.00	379.00	100	04/01/2008 & 17.03.08 & 14/02/07	Completed
25	Gujarat	Surat	Roads / Flyovers / RoB	Bridge across Kankara Khadi between Udhana Magdalla Road and Bamroli	2007-08	20-Jul-07	841.39	420.70	420.70	100	29/08/2007, 01.10.08,18.03.2009	Completed
26	Karnataka	Bangalore	Roads / Flyovers / RoB	Construction of Underpass at Malleshwaram Circle	2006-07	24-Nov-06	1245.21	435.82	326.88	75	04/01/2008 & 15/12/06	Completed
27	Karnataka	Bangalore	Water Supply	Augmentation of Additional 100 MLD of water from CWSS stage IV Phase I	2006-07	8-Dec-06	1226.00	429.10	278.91	65	04/01/2008 & 20/12/06, 25.11.08	Completed
28	Karnataka	Bangalore	Roads / Flyovers / RoB	Construction of grade separator at Yeshwanthpur junction	2007-08	20-Jul-07	2157.91	755.27	566.46	75	8/29/2007,22/5/2009	Completed
29	Karnataka	Bangalore	Roads / Flyovers / RoB	Construction of underpass at Magadi Road and Chord road junction	2007-08	7-Sep-07	2782.49	973.87	486.92	50	16/10/2007, 29.12.08	Completed

30	Karnataka	Bangalore	Roads / Flyovers / RoB	Upgradation side walks and asphaltting work of roads surrounding Koramangala area	2006-07	22-Jan-07	5044.90	1765.72	1324.29	75	08/01/2008 & 14/02/07,22/5/2009	Completed
31	Karnataka	Bangalore	Roads / Flyovers / RoB	Development of Traffic and Transit Management Centre at Jayanagar, Bangalore (Proposed passenger amenity centre at Jayanagar)	2006-07	8-Dec-06	889.58	311.35	233.50	75	10/08/2007 & 20/12/06,22/5/2009,09/09/09	Completed
32	Karnataka	Bangalore	Roads / Flyovers / RoB	Upgradation side walks and asphaltting work of roads surrounding M.G. Road area	2006-07	22-Jan-07	4361.16	1526.41	1144.80	75	08/01/2008 & 14/02/07,22/5/2009	Completed
33	Karnataka	Bangalore	Water Supply	Bulk flow metering system for Bangalore water transmission network	2006-07	8-Dec-06	1531.00	535.85	133.96	25	20/12/2006, 25.11.08	Completed
34	Karnataka	Bangalore	Roads / Flyovers / RoB	Construction of Underpass at Ring Road Hennur Banaswadi Road Junction	2007-08	20-Jul-07	2543.79	890.33	445.16	50	8/29/2007,09/09/09	Completed
35	Madhya Pradesh	Bhopal	Urban Renewal	Renewal of Basic Infrastructure in Categorized Scrap Mart in Bhopal	2006-07	14-Jul-06	811.00	405.50	304.14	75	04/01/2008 & 17.03.08 & 21/07/06	Completed
36	Madhya Pradesh	Bhopal	Urban Renewal	Renewal of Upgradation of Basic Infrastructure in M.P. Nagar, Bhopal	2006-07	14-Jul-06	1894.00	947.00	710.25	75	04/01/2008 & 17.03.08 & 21/07/06	Completed
37	Madhya Pradesh	Indore	Roads / Flyovers / RoB	RoB at Juni Indore Railway Crossing, Indore city	2007-08	15-Feb-08	631.00	315.50	236.64	75	17/03/2008, 01.10.08	Completed
38	Maharashtra	Pune	Roads / Flyovers / RoB	Subway on Westerly Bypass at Baner junction	2007-08	22-Feb-08	726.00	363.00	272.25	75	25/03/2008, 9.1.09, 3.2.09	Completed
39	Maharashtra	Nagpur	Water Supply	Water Sector (Leak Detection)	2005-06	21-Mar-06	329.77	164.89	123.66	75	29/03/2006, 29.12.08	Completed
40	Maharashtra	Greater Mumbai	Water Supply	THANE-DPR for additional 110 MLD Water supply scheme of THANE	2006-07	8-Jan-07	7118.00	2491.30	2491.30	100	10/08/2007 & 17.03.08 & 31/01/07, 9.1.09	Completed
41	Maharashtra	Greater Mumbai	Other Urban Transport	THANE-Thane Railway System Area Traffic Improvement Scheme (SATIS)	2006-07	8-Dec-06	2325.00	813.75	813.75	75	25/03/2008 & 31/01/07, 9.1.09	Completed
42	Tamil Nadu	Chennai	Water Supply	Improvement of water supply in Tambaram municipality	2006-07	8-Jan-07	3261.60	1141.56	856.17	75	23/01/2007 & 31/03/07, 01.10.08,30/10/09	Completed
43	Tamil Nadu	Chennai	Roads / Flyovers / RoB	Construction of High Level bridge, Adyar River at Alandur Road, Chennai	2006-07	19-Mar-07	548.30	191.91	143.91	75	3/31/2007, 3-feb-2009,30/10/09	Completed
44	Tamil Nadu	Chennai	Water Supply	Sea Water Desalination Plant at Minjur	2006-07	2-Feb-07	8780.00	7024.00	5268.00	75	30/03/2008 & 07/03/07, 24.10.08	Completed

45	Tamil Nadu	Chennai	Water Supply	Construction of sump cum pump house over 90 cusec canal near Poondi reservoir for raw water treatment plant	2007-08	6-Aug-07	911.00	318.85	239.13	75	8/29/2007, 11-feb-2009,30/10/09	Completed
46	Tamil Nadu	Madurai	Water Supply	Water Supply to Madurai Corporation Improvement works & System Improvement (Phase-I and Phase-II)	2006-07	14-Jul-06	5931.60	2965.80	2224.35	75	25/03/2008 & 18/08/06, 24.10.08	Completed
47	Tamil Nadu	Madurai	Solid Waste Management	Solid Waste Management for Madurai	2006-07	2-Feb-07	7429.00	3714.50	2787.00	75	2/22/2007,22/5/2009	Completed
48	Tamil Nadu	Madurai	Water Supply	Construction of Check Dam at Vaigai river for Madurai	2006-07	22-Feb-07	477.00	238.50	119.26	50	3/31/2007,30/10/09	Completed
49	West Bengal	Asansol	Water Supply	7 MGD WTP together with reservoir, distribution system and other allied works	2006-07	28-Jun-06	2878.00	1439.00	1439.00	100	17/03/2008 & 19/07/06 & 30/06/2008	Completed
50	West Bengal	Kolkata	Water Supply	Integration of Maheshkala underground reservoir with existing water distribution network	2006-07	28-Jun-06	1717.00	600.95	600.95	100	17/03/2008 & 19/07/06, 26.12.08	Completed
51	Gujarat	Ahmedabad	Roads / Flyovers / RoB	Construction of Railway over Bridge No.132 ft. Ring Road near Dakshini Societyn over B.G. Railway lines between Maninagar and Vatva Rly. Station	2006-07	22-Jan-07	2144.00	750.40	749.20	100	04/01/2008 & 25/03/08 & 14/02/07, 22.12.08	Completed
52	Gujarat	Surat	Sewerage	Sewerage Disposal Network and STP for Palpalanpor area	2006-07	28-Jun-06	2128.00	1064.00	1064.00	100	17/03/2008 & 19/07/06, 3-feb-2009,7/08/09	Completed
53	Gujarat	Surat	Sewerage	Sewerage Disposal Network and STP for Vesu area	2006-07	28-Jun-06	3437.00	1718.50	1718.50	75	7/19/2006, 3-feb-2009,10/6/2009,22/3/10	Completed
54	Gujarat	Ahmedabad	Sewerage	Renovation of Existing Sewage Treatment Plant at Pirana	2006-07	28-Jun-06	6922.00	2422.70	2422.72	75	19/07/2006, 26.9.08, 11-feb-2009	Completed
55	Gujarat	Ahmedabad	Sewerage	Renovation of Sewerage Treatment Plant at Vasna	2006-07	28-Jun-06	1135.00	397.25	397.24	75	19/07/2006, 26.9.08,7-Jul-09,06/11/09	Completed
56	Gujarat	Ahmedabad	Mass Rapid Transport System	Bus Rapid Transport System- Construction of 12 Km. long stretch (Stretch-1 of first phase) BRT Roadway and Carrying out detailed studies and engineering of remaining stretches	2006-07	11-Aug-06	8760.00	3066.00	2299.50	75	9/14/2006, 11-feb-2009,7-Jul-09	Completed
57	Gujarat	Ahmedabad	Roads / Flyovers / RoB	Construction of six lane flyover bridge on SOLA (AEC) junction at Ahmedabad	2006-07	22-Jan-07	1857.00	649.95	648.98	75	25/03/2008 & 14/02/07, 26.9.08, 11-feb-2009	Completed
58	Gujarat	Surat	Water Supply	Water Supply Project for Vesu Urban Settlement of Surat Urban Development Authority	2006-07	10-May-06	1919.00	959.50	959.50	75	04/01/2008 & 17.03.08 & 08/06/06	Completed
59	Gujarat	Vadodara	Water Supply	Water Supply Source augmentation	2006-07	28-Jun-06	4105.00	2052.50	2052.52	75	17/03/2008 & 19/07/06, 29.12.08	Completed
60	West Bengal	Asansol	Water Supply	22.7 MLD Water Supply Project in Jamuria under Asansol Urban Area, West Bengal	2006-07	25-Oct-06	1453.00	726.50	726.50	75	17/03/2008 & 22/11/06& 30/06/2008,22/3/10	Completed
61	Tamil Nadu	Chennai	Roads / Flyovers / RoB	Construction of flyover at Perambur at Chennai	2006-07	19-Mar-07	3287.50	1150.63	862.98	75	3/31/2007,30/10/09,22/3/10	Completed
61	Total						222740.67	89775.82	77981.85			