

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR -Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB +Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA +State +ULB) into Project A/c	Committed for Completion by Midterm(Dec-2008)
1	Hyderabad	Remodelling of Storm Water Drainage MURKINALA Secondary Drains	Drainage / Storm Water Drains	4,231.00	21-Mar-06	1,480.85	740.00	740.00	0.00	634.65	317.00	0.32	1,057.14	0.61	2,114.14	0.93	Y
2	Hyderabad	Remodelling of Storm Water Drainage MURKINALA P-11, P-12	Drainage / Storm Water Drains	3,299.00	21-Mar-06	1,154.65	576.00	288.06	287.94	494.85	123.65	123.78	0.00	824.75	411.71	1,236.47	Y
3	Hyderabad	Remodelling of Storm Water Drainage KUKATPALLY (Begumpet) Nalla P7	Drainage / Storm Water Drains	3,136.00	21-Mar-06	1,097.60	822.00	548.10	273.90	470.40	235.10	117.70	783.57	392.43	1,566.77	784.03	Y
4	Hyderabad	Balkapur Channel	Drainage / Storm Water Drains	3,579.00	21-Mar-06	1,252.65	626.00	313.00	313.00	536.85	134.15	134.28	447.14	447.61	894.29	894.89	Y
5	Hyderabad	Flyover at Rajiv Gandhi Circle-Volume II	Roads / Flyovers / RoB	3,300.00	27-Mar-06	1,155.00	1,023.75	1,023.75	0.00	495.00	494.00	1.00	1,650.00	0.00	3,167.75	1.00	Y
6	Hyderabad	Flyover at Green Lands Junction	Roads / Flyovers / RoB	1,727.00	27-Mar-06	604.45	485.55	485.55	0.00	259.05	225.00	34.05	862.86	0.64	1,573.41	34.69	Y
7	Hyderabad	Flyover at Chandrayangutta	Roads / Flyovers / RoB	1,101.00	27-Mar-06	385.35	362.09	362.09	0.00	165.15	159.00	6.15	550.00	0.50	1,071.09	6.65	Y
8	Hyderabad	DPR for laying pipeline from Sahebnagar TBR to Prashasan Nagar	Water Supply	9,493.00	27-Mar-06	3,322.55	2,493.00	2,492.27	0.73	1,423.95	1,851.00	-783.04	5,246.38	-1,686.51	9,589.65	-2,468.81	Y
9	Hyderabad	Diversion of Krishna Water to Secunderabad	Water Supply	8,120.00	27-Mar-06	2,842.00	2,132.00	2,132.24	-0.24	1,218.00	1,583.00	-669.50	4,704.21	-1,659.21	8,419.45	-2,328.95	Y
10	Hyderabad	Road Widening on Outer Ring Road and Inner Ring Road under Charminar Pedestrianisation Project	Urban Renewal	3,510.00	28-Jun-06	1,228.50	614.26	614.26	0.00	526.50	263.24	0.01	1,755.00	-877.50	2,632.50	-877.49	Y
11	Hyderabad	Rehabilitation and Strengthening of Sewerage system in Old City Area on South of Musi (in Zone 2 in catchments S 7 to S11, S13 and S15)	Sewerage	25,125.00	17-Aug-07	8,793.75	2,198.44	2,198.44	0.00	3,768.75	942.00	0.19	1,712.86	1,427.77	4,853.30	1,427.95	
12	Hyderabad	Grid improvement works building additional storage facilities on North of Musi	Water Supply	2,981.00	19-Sep-06	1,043.35	521.66	521.66	0.00	447.15	224.00	-0.43	273.54	471.71	1,019.20	471.29	Y
13	Hyderabad	Grid improvement works building additional storage facilities on South of Musi	Water Supply	3,355.00	19-Sep-06	1,174.25	880.68	587.12	293.56	503.25	252.00	125.44	580.33	677.80	1,419.45	1,096.79	Y
14	Hyderabad	Musi campaign Musi Revitalisation project	Urban Renewal	4,426.51	22-Jan-07	1,549.28	1,161.96	774.64	387.32	663.98	332.00	165.98	1,659.93	0.01	2,766.57	553.31	Y
15	Hyderabad	Providing Flow, Level and Chlorine measurements and supervisory Control and Data Acquisition System (SCADA) for All Reservoirs and bulk supply pipe lines in the entire system of HMWSSB	Water Supply	990.00	9-Mar-07	346.50	259.86	259.86	0.00	148.50	111.00	0.38	602.39	-231.14	973.25	-230.77	Y
16	Hyderabad	Rehabilitation and Strengthening of Sewerage system in Old City area on South of Musi (in Zone 1 in catchments)	Sewerage	14,881.00	19-Mar-07	5,208.35	2,604.16	1,302.08	1,302.08	2,232.15	558.00	558.08	1,953.53	1,766.72	3,813.61	3,626.88	
17	Hyderabad	Krishna Drinking Water Supply Project - Phase II	Water Supply	60,650.00	26-Nov-07	21,227.50	21,227.50	21,227.50	0.00	9,097.50	9,098.00	-0.50	30,325.00	0.00	60,650.50	-0.50	
18	Hyderabad	Implementation of Sewerage Master Plan in Seringampally Municipality of Hyderabad U.A	sewerage	20,038.00	6-Dec-07	7,013.30	1,753.32	490.93	1,262.39	3,005.70	210.00	541.43	2,842.45	-337.70	3,543.38	1,466.12	
19	Hyderabad	Refurbishment of existing feeder system including distribution network for 10 zones in Old Municipal Corporation of Hyderabad	Water Supply	23,222.00	28-Jan-08	8,127.70	2,031.92	2,031.92	0.00	3,483.30	871.00	-0.18	0.00	2,902.75	2,902.92	2,902.58	
20	Hyderabad	Commuter Amenity Centres (CAC)	Other Urban Transport	16,213.00	8-Feb-08	5,674.55	1,418.64	1,418.64	0.00	2,431.95	0.00	607.99	0.00	2,026.63	1,418.64	2,634.61	
21	Hyderabad	Improvement of Storm Water Drainage in Zone-I and II of MCH Area	Drainage / Storm Water Drains	12,410.00	14-Oct-08	4,343.50	1,086.00	1,086.00	0.00	1,861.50	465.00	0.38	0.00	1,551.25	1,551.00	1,551.63	
22	Hyderabad	Comprehensive Water Supply Distribution Network and implementation of sewerage master plan for identified priority zones of Rajendranagar Municipal circle of GHMC	Water Supply	31,426.00	22-Jan-10	9,000.00	-	-	0.00	6,713.00	-	0.00	0.00	0.00	0.00	0.00	
23	Vijayawada	Providing Water Supply facilities in unserved areas	Water Supply	3,548.00	27-Mar-06	1,774.00	1,332.00	1,332.00	0.00	709.60	533.00	-0.80	1,273.00	-474.70	3,138.00	-475.50	Y
24	Vijayawada	Providing under-ground drainage facilities to the unserved areas	Drainage / Storm Water Drains	5,656.00	27-Mar-06	2,828.00	2,121.00	2,121.00	0.00	1,131.20	848.35	0.05	1,984.74	-712.14	4,954.09	-712.09	Y
25	Vijayawada	Providing sewerage system in Krishnalanka area of Vijayawada	Sewerage	743.00	19-Sep-06	371.50	278.61	278.61	0.00	148.60	112.00	-0.55	414.12	-246.95	804.73	-247.50	Y
26	Vijayawada	Providing sewerage treatment plant at Singhnagar (UASBR) (Sector-8)	Sewerage	949.00	25-Oct-06	474.50	355.89	355.88	0.01	189.80	142.00	0.35	1,863.00	-1,649.48	2,360.88	-1,649.12	Y
27	Vijayawada	Storm Water Drainage System for uncovered areas in Circle I II III and MG road of VMC	Drainage / Storm Water Drains	4,912.00	10-Nov-06	2,456.00	1,842.00	1,842.00	0.00	982.40	736.00	0.80	1,413.86	-308.66	3,991.86	-307.86	
28	Vijayawada	Augmentation of water supply utility in Vijayawada Municipal Corporation	Water Supply	7,231.00	2-Feb-07	3,615.50	2,711.64	2,711.64	0.00	1,446.20	1,085.00	-0.35	1,996.51	-369.54	5,793.15	-369.89	
29	Vijayawada	Providing sewage facilities in unserved areas of VMC covering Housing Board Colony, Gundala, Devnagar, Kedareshwarpet etc.	Sewerage	1,985.00	2-Feb-07	992.50	741.39	741.39	0.00	397.00	396.00	-98.25	963.05	-516.43	2,100.44	-614.68	Y
30	Vijayawada	Bus Rapid Transport System for Vijayawada (i) MG Road (ii) Nujiveedu Road (iii) Eluru Road (iv) Route No.5 (v) S.N.Puram Road (vi) Loop Road	Mass Rapid Transport System	15,264.00	26-Mar-07	7,632.00	3,816.00	3,816.00	0.00	3,052.80	1,527.00	-0.60	1,827.62	461.98	7,170.62	461.38	Y

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR -Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB +Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA +State +ULB) into Project A/c	Committed for Completion by Midterm(Dec-2008)
31	Vijayawada	Restoration of roads damaged due to sewerage in Vijayawada Municipal Corporation	Roads / Flyovers / RoB	3,625.02	14-Jan-09	1,812.52	453.12	453.13	-0.01	725.00	181.25	0.00	13.50	258.38	647.88	258.37	
32	Vijayawada	Formation of IRR connecting NH-9 and NH-5 inbetween the flyovers at Milk Project and Ramvarappadu in Vijayawada City	Roads / Flyovers / RoB	7,424.00	6-Dec-07	3,712.00	928.00	928.00	0.00	1,484.80	371.20	0.00	556.80	0.00	1,856.00	0.00	
33	Vijayawada	Solid Waste Improvement Management Scheme	Solid Waste Management	5,805.00	14-Oct-08	2,902.50	725.00	725.63	-0.63	1,161.00	290.25	0.00	154.00	281.38	1,169.88	280.75	
34	Vijayawada	Providing Storm Water Drains at Mangalagiri Town in Vijawada	Drainage / Storm Water Drains	3,016.00	30-Oct-08	1,508.00	377.00	377.00	0.00	603.20	151.00	-0.20	0.00	226.20	528.00	226.00	
35	Vijayawada	Providing Sewerage for northern part of Vijawada city	Sewerage	17,815.00	13-Feb-09	8,907.50	2,227.00	2,227.00	0.00	3,563.00	1,070.00	-179.25	82.51	1,253.62	3,379.51	1,074.37	
36	Vishakhapatnam	DPR for replacement of existing Thatipudi pipeline from Thatipudi reservoir to town service reservoir and pumping units	Water Supply	6,228.00	10-May-06	3,114.00	2,336.00	2,336.00	0.00	1,245.60	934.00	0.20	1,027.00	374.30	4,297.00	374.50	Y
37	Vishakhapatnam	Regularisation of S.L. Canal	Drainage / Storm Water Drains	339.00	10-May-06	169.50	126.90	126.90	0.00	67.80	51.00	-0.15	101.70	-25.43	279.60	-25.58	Y
38	Vishakhapatnam	Improvement of Yerri Gedda Storm Water drain including bench drains	Drainage / Storm Water Drains	921.00	10-May-06	460.50	460.00	460.00	0.00	184.20	184.00	0.20	138.30	138.00	782.30	138.20	Y
39	Vishakhapatnam	Providing sewerage system in Old city area of Vishakhapatnam	Sewerage	3,708.00	10-Nov-06	1,854.00	1,390.50	1,390.50	0.00	741.60	556.00	0.20	582.00	252.30	2,528.50	252.50	
40	Vishakhapatnam	Providing sewerage system to Central part of Visakhapatnam city	Sewerage	24,444.00	22-Feb-07	12,222.00	9,166.00	9,166.00	0.00	4,888.80	3,667.00	-0.40	1,833.00	3,666.90	14,666.00	3,666.50	
41	Vishakhapatnam	Augmentation of Water Supply to Gajuwaka Area	Water Supply	3,976.00	5-Mar-07	1,988.00	994.00	993.99	0.01	795.20	398.00	-0.40	0.00	596.40	1,391.99	596.01	
42	Vishakhapatnam	Providing water supply distribution system to Gajuwaka area of GVMC (Phase II)	Water Supply	4,600.00	7-Sep-07	2,300.00	1,150.00	1,150.00	0.00	920.00	460.00	0.00	0.00	690.00	1,610.00	690.00	
43	Vishakhapatnam	Augmentation of Drinking Water Supply to the 32 peripheral areas of	Water Supply	24,074.00	28-Dec-07	12,037.00	6,018.50	6,018.50	0.00	4,814.80	2,407.00	0.40	0.00	3,611.10	8,425.50	3,611.50	
44	Vishakhapatnam	Providing water supply pipeline from TSR to Yendada and to Kommadi junction for augmenting water supply	Water Supply	2,340.00	10-May-06	1,170.00	877.50	877.50	0.00	468.00	351.00	0.00	591.00	-64.50	1,819.50	-64.50	Y
45	Vishakhapatnam	Refurbishment of distribution of Comprehensive water supply system in North Eastern Zone in Central Area of Greater Vishakhapatnam Municipal Corporation	Water Supply	19,018.00	22-Jan-09	9,509.00	2,377.25	2,377.25	0.00	3,803.60	1,451.00	-500.10	0.00	1,426.35	3,828.25	926.25	
46	Vishakhapatnam	Comprehensive Water Supply scheme in old city of Greater Visakhapatnam	Water Supply	4,793.48	22-Jan-09	2,396.76	599.18	599.18	0.00	958.70	237.00	2.67	0.00	359.51	836.18	362.19	
47	Vishakhapatnam	Bus Rapid Transit System for Vishakhapatnam (i) Simhachalam Transit corridor including tunnel (ii) Pendurthi Transit Corridor	Mass Rapid Transport System	45,293.00	18-May-07	22,646.50	11,323.26	11,323.25	0.01	9,058.60	4,529.00	0.30	0.00	6,793.95	15,852.25	6,794.26	
48	Vishakhapatnam	Improvement of Storm Water drains for Zone VIII of Greater Vishakhapatnam city (Gangulhedda and Yerrigada branch canals)	Drainage / Storm Water Drains	7,227.00	29-Dec-08	3,613.50	903.37	903.37	0.00	1,445.40	362.00	-0.65	0.00	542.03	1,265.37	541.38	
49	Tirupati	Underground Drainage scheme for Tirupati	Drainage / Storm Water Drains	1,613.00	29-Oct-09	1,290.40	323.00	323.00	0.00	161.30	40.00	0.33	0.00	40.33	363.00	40.65	
50	Tirupati	Storm Water Drainage System for TMC	Drainage / Storm Water Drains	4,556.00	29-Oct-09	3,644.80	911.00	911.00	0.00	455.60	455.40	-341.50	0.00	113.90	1,366.40	-227.60	
51	Itanagar	Setting up of Municipal Solid Waste Management in a scientific way for capital complex	Solid Waste Management	1,194.38	22-Feb-07	1,074.94	537.48	537.48	0.00	119.44	26.87	32.85	0.00	0.00	564.35	32.85	
52	Itanagar	Improvement and creation of infrastructure for urban transport including roads and parking lot/spaces at JNNURM mission city Itanagar	Other Urban Transport	9,128.50	6-Feb-09	8,215.65	2,053.91	2,053.91	0.00	912.85	228.21	0.00	0.00	0.00	2,282.12	0.00	
53	Itanagar	Augmentation of Water supply for Itanagar	Water Supply	7,725.32	26-Mar-07	6,952.79	3,476.40	3,476.40	0.00	772.53	234.17	152.10	0.00	0.00	3,710.57	152.10	
54	Guwahati	Solid Waste Management for Guwahati	Solid Waste Management	3,516.71	22-Jan-07	3,165.04	1,582.52	1,582.52	0.00	351.67	175.84	0.00	0.00	0.00	1,758.36	0.00	
55	Guwahati	Proposal for South Guwahati West Water Supply Scheme in Guwahati Metropolitan Development Area	Water Supply	28,094.00	29-Feb-08	25,284.60	12,642.30	12,642.00	0.30	2,809.40	1,404.70	0.00	0.00	0.00	14,046.70	0.30	
56	Guwahati	Storm Water Drainage Project for Bahini and Noonmati Basins	Drainage / Storm Water Drains	12,536.00	28-Aug-09	9,000.00	-	-	0.00	3,536.00	-	0.00	0.00	0.00	0.00	0.00	
57	Patna	Municipal Solid Waste Management for Patna town	Solid Waste Management	3,695.40	26-Mar-07	1,847.70	461.93	461.93	0.00	739.08	1,847.70	-1,662.93	0.00	277.16	2,309.63	-1,385.78	
58	Patna	Integrated Solid Waste Management in Patna UA towns - Phulwarisharif, Khagul and Danapur	Solid Waste Management	1,155.81	29-Dec-08	577.91	144.48	144.48	0.00	231.16	144.48	-86.69	0.00	86.69	288.96	0.00	
59	Patna	Phulwarisharif Water Supply Scheme	Water Supply	2,470.26	29-Dec-08	1,235.13	308.78	308.78	0.00	494.05	308.78	-185.27	0.00	185.27	617.56	0.00	
60	Patna	Khagul Water Supply Scheme	Water Supply	1,315.43	29-Dec-08	657.72	154.43	154.43	0.00	263.09	154.43	-88.66	0.00	98.66	308.86	10.00	
61	Patna	Augmentation of Water Supply Scheme for Danapur	Water Supply	6,896.45	13-Feb-09	3,448.23	862.06	862.06	0.00	1,379.29	862.06	-517.24	0.00	517.23	1,724.12	0.00	
62	Patna	Improvement and augmentation of water supply system at Patna City	Water Supply	42,698.00	21-Feb-09	21,349.00	5,337.25	5,337.25	0.00	8,539.60	5,337.25	-3,202.35	0.00	3,202.35	10,674.50	0.00	

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR - Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB +Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA +State +ULB) into Project A/c	Commitment for Completion by Midterm(Dec-2008)
63	Bodhgaya	Bodhgaya Water Supply Project	Water Supply	3,355.72	14-Jan-09	2,684.56	671.14	671.14	0.00	335.57	167.78	-83.89	0.00	83.89	838.92	0.01	
64	Bodhgaya	Sewerage scheme for Bodhgaya Nagar Panchayat	Sewerage	9,594.34	21-Feb-09	7,675.48	1,918.87	1,918.87	0.00	959.43	479.71	-239.85	0.00	239.86	2,398.58	0.01	
65	Chandigarh	Conservation of drinking water by harvesting of the tertiary treated sewage for irrigation of green spaces in Chandigarh	Water Supply	3,672.60	25-Aug-06	2,938.08	734.52	734.52	0.00	367.26	275.45	-183.63	275.45	-183.63	1,285.41	-367.26	
66	Chandigarh	Upgradation of water supply infrastructures for proper monitoring and automation with remote computerized surveillance system to 24x7 water supply	Water Supply	2,026.00	25-Aug-06	1,620.80	1,215.60	1,455.40	-239.80	202.60	202.60	-50.65	202.60	-50.65	1,860.60	-341.10	Y
67	Chandigarh	Augmentation of water Supply, Phase V, Chandigarh	Water Supply	13,421.00	20-Nov-09	10,736.80	-	-	0.00	1,342.10	-	0.00	0.00	0.00	0.00	0.00	
68	Raipur	Augmentation of Water Supply Scheme including extended area of RMC	Water Supply	30,364.00	8-Sep-06	24,291.20	18,218.40	17,975.49	242.91	3,036.40	2,277.35	-0.05	2,252.54	24.76	22,505.38	267.62	
69	Raipur	Water Supply project for Naya Raipur	Water Supply	15,623.00	13-Feb-09	10,000.00	-	-	0.00	4,060.70	-	0.00	0.00	0.00	0.00	0.00	
70	Delhi	Redevelopment of Connaught Place, New Delhi-Urban Renewal and Heritage Conservation	Urban Renewal	25,378.00	29-Aug-08	8,882.30	2,220.58	2,220.58	0.00	3,806.70	1,125.00	-173.33	2,845.88	326.37	6,191.46	153.05	
71	Delhi	Setting up of 20 MGD STP each at Nilothi and Pappankalan	Sewerage	24,544.00	29-Dec-08	8,590.40	-	-	0.00	3,681.60	-	0.00	0.00	0.00	0.00	0.00	
72	Delhi	Traffic Management plan for areas Around Civic centre JLN Marg, Minto Road, New Delhi	Other Urban Transport	9,716.00	29-Sep-09	3,400.60	-	-	0.00	1,457.40	-	0.00	0.00	0.00	0.00	0.00	
73	Delhi	Construction of Clover leaves at Karkari more (Intersection of Vikas marg and Road No. 57) and widening of existing bridge on Trunk drain No.-1)	Roads / Flyovers / RoB	8,617.00	10-Dec-09	3,015.95	-	-	0.00	1,292.55	-	0.00	0.00	0.00	0.00	0.00	
74	Delhi	Construction of Grade Separator on Road No.56 ISBT Anand Vihar, Delhi	Roads / Flyovers / RoB	9,600.00	10-Dec-09	3,360.00	-	-	0.00	1,440.00	-	0.00	0.00	0.00	0.00	0.00	
75	Delhi	Construction of 3 additional clover leaves at Noida More Flyover i/c slip road, bridges, footpath, cycle track and underpass.	Roads / Flyovers / RoB	8,818.00	10-Dec-09	3,086.30	-	-	0.00	1,322.70	-	0.00	0.00	0.00	0.00	0.00	
76	Delhi	RUB & ROB at Railway Level Crossing at Road no.68 Near Nand Nagari.	Roads / Flyovers / RoB	10,286.00	10-Dec-09	3,600.10	-	-	0.00	1,542.90	-	0.00	0.00	0.00	0.00	0.00	
77	Delhi	Development of multilevel underground unconventional parking at various locations under the jurisdiction of MCD basis (AL-Block, Shalimar Bagh, Shiv Market, Pitampura, QU Pitampura, Central Market Ashok Vihar, Mohammadpur Village, Malviya Nagar Market, PVR Basant Lok, PVR Saket, G-8 Rajouri Garden, Block-10 Subhash Nagar, C-4 Janakpuri, Ajmal Khan PARK Karol Bagh, Krishna Market Kalkaji, Hauzrani, New Friends Colony, Jangpura Bhogal).	Parking lots and spaces on PPP basis	46,980.00	10-Dec-09	16,443.00	-	-	0.00	7,047.00	-	0.00	0.00	0.00	0.00	0.00	
78	Delhi	Improvement and strengthening of roads of Okhla Indl. Area Phase I & II, Central Zone.	Roads / Flyovers / RoB	14,861.00	10-Dec-09	5,201.35	-	-	0.00	2,229.15	-	0.00	0.00	0.00	0.00	0.00	
79	Delhi	Covering of Nallah in Nauroji Nagar from Africa Avenue to Ring Road for providing parking/road cum parking under the jurisdiction of MCD.	Drainage / Storm Water Drains	5,120.00	10-Dec-09	1,792.00	-	-	0.00	768.00	-	0.00	0.00	0.00	0.00	0.00	
80	Delhi	Covering of nallah from Press Enclave road passing through Sheikh Sarai, Chiragh Delhi, Panchsheel Enclave, Greater Kailash-I, Andrews Ganj upto Ring Road behind Police Station Defence Colony for providing Parking/Road cum parking under the Jurisdiction of MCD.	Drainage / Storm Water Drains	23,300.00	10-Dec-09	8,155.00	-	-	0.00	3,495.00	-	0.00	0.00	0.00	0.00	0.00	
81	Delhi	Improvement of road of 60 ft. ROW and above by providing RMC Pavement (Phase-I) in various zones of MCD.	Roads / Flyovers / RoB	16,510.00	10-Dec-09	5,778.50	-	-	0.00	2,476.50	-	0.00	0.00	0.00	0.00	0.00	
82	Delhi	Construction of Grade Separator at Intersection of Shankar Road and Upper Ridge Road.	Roads / Flyovers / RoB	7,177.00	10-Dec-09	2,511.95	-	-	0.00	1,076.55	-	0.00	0.00	0.00	0.00	0.00	
83	Delhi	Construction of Grade Separator at intersection of Pusa Road, Dr. K.S. Krishnan Marg and Patel Road.	Roads / Flyovers / RoB	7,164.00	10-Dec-09	2,507.40	-	-	0.00	1,074.60	-	0.00	0.00	0.00	0.00	0.00	
84	Delhi	Construction of 25 nos. Foot Over Bridges at different locations in Delhi City.	Roads / Flyovers / RoB	1,750.00	10-Dec-09	612.50	-	-	0.00	262.50	-	0.00	0.00	0.00	0.00	0.00	
85	Delhi	Re-modeling of SSSL (Saharnpur Samli Branch Line) drains in Shah. (N) Zone.	Drainage / Storm Water Drains	15,226.00	10-Dec-09	5,329.10	-	-	0.00	2,283.90	-	0.00	0.00	0.00	0.00	0.00	

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR - Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB + Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA + State + ULB) into Project A/c	Committed for Completion by Midterm (Dec-2008)
86	Delhi	Construction of Grade Separator/ Underpass at Intersection of Pusa Road, Arya Samaj Road, Faiz Road, Upper Ridge Road and Panchkuian Road.	Roads / Flyovers / RoB	5,544.00	10-Dec-09	1,940.40	-	-	0.00	831.60	-	0.00	0.00	0.00	0.00	0.00	
87	Delhi	Rehabilitation of Trunk Sewer	Sewerage	25,337.00	10-Dec-09	8,867.95	-	-	0.00	3,800.55	-	0.00	0.00	0.00	0.00	0.00	
88	Delhi	Flyover at Africa Avenue and Arun Asaf Ali Road.	Roads / Flyovers / RoB	12,661.00	10-Dec-09	4,431.35	-	-	0.00	1,899.15	-	0.00	0.00	0.00	0.00	0.00	
89	Delhi	Flyover at Vivekanand Marg, Nelson Mandela Marg, Poorvi, Marg.	Roads / Flyovers / RoB	12,661.00	10-Dec-09	4,431.35	-	-	0.00	1,899.15	-	0.00	0.00	0.00	0.00	0.00	
90	Delhi	Construction of Grade Separator at Raja Ram Kohli Marg Intersection on Marginal Bund Road Geeta Colony Delhi.	Roads / Flyovers / RoB	250.00	10-Dec-09	87.50	-	-	0.00	37.50	-	0.00	0.00	0.00	0.00	0.00	
91	Delhi	Construction of Grade Separator at Raja Ram Kohli Marg Intersection on Marginal Bund Road Geeta Colony Delhi.	Roads / Flyovers / RoB	250.00	10-Dec-09	87.50	-	-	0.00	37.50	-	0.00	0.00	0.00	0.00	0.00	
92	Delhi	Construction of Grade Separator at the Junction of G.T. Road and Road No.56 near Apsara Border.	Roads / Flyovers / RoB	14,147.00	10-Dec-09	4,951.45	-	-	0.00	2,122.05	-	0.00	0.00	0.00	0.00	0.00	
93	Delhi	Construction of Bridge and its Approaches over River Yamuna Down stream of existing Bridge at Wazirabad, Delhi.	Roads / Flyovers / RoB	108,740.00	10-Dec-09	38,059.00	-	-	0.00	16,311.00	-	0.00	0.00	0.00	0.00	0.00	
94	Delhi	Alignment over Barapulla Nallah	Roads / Flyovers / RoB	97,000.00	10-Dec-09	33,950.00	-	-	0.00	14,550.00	-	0.00	0.00	0.00	0.00	0.00	
95	Delhi	Ring Road Bye-pass from Salimgarh Fort to Velodrom Road Package-I Velodrom Road to back of Rajghat Power Station Package-II Back of Rajghat Power Station to Salimgarh Fort.	Roads / Flyovers / RoB	46,900.00	10-Dec-09	16,415.00	-	-	0.00	7,035.00	-	0.00	0.00	0.00	0.00	0.00	
96	Delhi	Corridor Improvement of U.P. Link Road from NH-24 Crossing (Noida More) to Chilla Regulator.	Roads / Flyovers / RoB	25,400.00	10-Dec-09	8,890.00	-	-	0.00	3,810.00	-	0.00	0.00	0.00	0.00	0.00	
97	Ahmedabad	Pipeline from Narmada Main canal to Kotarpur WTP; 330 MLD Intake Well in Sabarmati river near Kotarpur; Water Treatment Plant at Rasaka	Water Supply	5,383.25	21-Mar-06	1,884.14	1,884.06	1,884.06	0.00	807.49	807.50	-0.01	2,691.62	0.01	5,383.18	-0.01	
98	Ahmedabad	Construction of Railway over Bridge of Ahmedabad Botad M.G. Railway line at Shreyas Crossing on 122 ft. Ring Road	Roads / Flyovers / RoB	1,212.00	26-May-06	424.20	424.00	424.00	0.00	181.80	181.80	0.00	653.45	-47.45	1,259.25	-47.45	
99	Ahmedabad	Construction of four lane Bridge across River Sabarmati connecting Vasna and Pirana 122 road	Roads / Flyovers / RoB	2,955.00	26-May-06	1,034.25	1,034.00	1,034.00	0.00	443.25	443.26	0.00	1,477.75	-0.25	2,955.01	-0.25	
100	Ahmedabad	Renovation of Existing Sewage Treatment Plant at Pirana	Sewerage	6,922.00	28-Jun-06	2,422.70	2,422.72	2,422.72	0.00	1,038.30	1,038.30	0.00	4,656.56	-1,195.56	8,117.58	-1,195.56	
101	Ahmedabad	Renovation of Sewerage Treatment Plant at Vasna	Sewerage	1,135.00	28-Jun-06	397.25	397.24	397.24	0.00	170.25	170.32	-0.07	620.81	-53.31	1,188.37	-53.38	Y
102	Ahmedabad	Bus Rapid Transport System- Construction of 12 Km. long stretch	Mass Rapid Transport	8,760.00	11-Aug-06	3,066.00	2,299.50	2,299.50	0.00	1,314.00	985.50	0.00	5,354.69	-2,069.69	8,639.69	-2,069.69	Y
103	Ahmedabad	Storm Water Drainage System for West Zone of AMC area	Drainage / Storm Water Drains	5,914.00	19-Sep-06	2,069.90	2,069.50	2,069.50	0.00	887.10	887.09	0.01	3,763.64	-806.64	6,720.23	-806.63	
104	Ahmedabad	Bus Rapid Transit System	Mass Rapid Transport System	40,572.00	6-Oct-06	14,200.20	10,650.15	10,650.15	0.00	6,085.80	4,564.35	0.00	20,286.00	-5,071.50	35,500.50	-5,071.50	
105	Ahmedabad	Storm Water Drainage for South and Central zones of AMC area, Ahmedabad	Drainage / Storm Water Drains	12,088.00	25-Oct-06	4,230.80	4,230.80	4,230.80	0.00	1,813.20	1,813.20	0.00	6,044.00	0.00	12,088.00	0.00	
106	Ahmedabad	Storm Water Drainage for North and East Zones of AMC area Ahmedabad	Drainage / Storm Water Drains	12,283.00	25-Oct-06	4,299.05	4,299.04	4,299.04	0.00	1,842.45	1,842.45	0.00	4,606.13	1,535.37	10,747.62	1,535.37	
107	Ahmedabad	Construction of four lane ROB in lieu of L.C.No.5a at Omkar Crossing on Ahmedabad-Himatnagar M.G. Railway line between Station Kalupur and Naroda	Roads / Flyovers / RoB	1,851.00	22-Jan-07	647.85	647.84	647.84	0.00	277.65	277.65	0.00	1,556.59	-631.09	2,482.08	-631.09	
108	Ahmedabad	Construction of Railway over Bridge No.132 ft. Ring Road near Dakshini Society over B.G. Railway lines between Maninagar and Vatva Rly. Station	Roads / Flyovers / RoB	2,144.00	22-Jan-07	750.40	749.20	749.20	0.00	321.60	321.60	0.00	1,072.00	0.00	2,142.80	0.00	
109	Ahmedabad	Construction of four lane ROB in lieu of No.306 on Ahmedabad-Mumbai B.G. Rly line at Ambica Tube crossing between Station Vatva and Maninagar	Roads / Flyovers / RoB	1,500.00	22-Jan-07	525.00	524.00	524.00	0.00	225.00	225.00	0.00	1,807.35	-1,057.35	2,556.35	-1,057.35	
110	Ahmedabad	Construction of six lane flyover bridge on SOLA (AEC) junction at Ahmedabad	Roads / Flyovers / RoB	1,857.00	22-Jan-07	649.95	648.98	648.98	0.00	278.55	278.55	0.00	1,290.79	-362.29	2,218.32	-362.29	Y
111	Ahmedabad	Construction of four lane bridge on Sabarmati-Viramgam B.G. Railway line, Ahmedabad	Roads / Flyovers / RoB	2,011.00	22-Jan-07	703.85	701.92	701.92	0.00	301.65	301.65	0.00	754.13	251.37	1,757.70	251.38	Y

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR - Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB + Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA + State + ULB) into Project A/c	Committed for Completion by Midterm (Dec-2008)
112	Ahmedabad	Construction of four lane flyover bridge on Shivrnanjani junction at Ahmedabad	Roads / Flyovers / RoB	1,670.00	22-Jan-07	584.50	584.26	584.26	0.00	250.50	250.50	0.00	968.75	-133.75	1,803.51	-133.75	Y
113	Ahmedabad	Construction of six lane flyover on Memnagar junction at Ahmedabad	Roads / Flyovers / RoB	1,513.00	22-Jan-07	529.55	529.56	529.56	0.00	226.95	226.95	0.00	1,116.32	-359.82	1,872.83	-359.82	Y
114	Ahmedabad	Construction of Major and Minor Radial Roads Phase-I in AUDA Area	Roads / Flyovers / RoB	5,013.00	22-Jan-07	1,754.55	1,314.64	1,314.64	0.00	751.95	563.97	-0.01	3,766.24	-1,886.37	5,644.85	-1,886.37	Y
115	Ahmedabad	Terminal Sewerage Pumping Station, Pumping Main and Sewage Treatment Plant near Vinzol for East AUDA Area	Sewerage	3,681.26	2-Feb-07	1,288.44	966.33	966.33	0.00	552.19	414.12	0.02	1,840.63	-460.16	3,221.08	-460.14	
116	Ahmedabad	West AUDA Area Terminal Sewerage Pumping Station, Pumping Main and Sewage Treatment Plant near Vasana	Sewerage	10,692.01	2-Feb-07	3,742.20	2,806.65	2,806.65	0.00	1,603.80	1,202.85	0.00	2,673.01	1,336.49	6,682.51	1,336.49	
117	Ahmedabad	Catchment Development and Drainage for Water Bodies Development and flood Relief Project	Drainage / Storm Water Drains	10,475.43	18-Jan-08	3,666.40	1,833.20	1,833.20	0.00	1,571.31	785.66	0.00	3,928.29	-1,309.43	6,547.15	-1,309.44	
118	Ahmedabad	BRTS Phase-II for Ahmedabad Municipal Corporation	Mass Rapid Transport System	48,813.00	19-Aug-08	17,084.55	4,271.00	4,271.00	0.00	7,321.95	1,830.49	0.00	6,101.63	-0.01	12,203.12	-0.01	
119	Ahmedabad	Sewerage Network of West AUDA area of Ahmedabad UA	Sewerage	23,541.00	21-Nov-08	8,239.35	2,059.00	2,059.00	0.00	3,531.15	882.79	0.00	3,419.50	-476.88	6,361.29	-476.87	
120	Ahmedabad	Sewerage Network of East AUDA area of Ahmedabad UA	Sewerage	7,765.00	21-Nov-08	2,717.75	680.00	680.00	0.00	1,164.75	291.85	-0.66	924.00	46.63	1,895.85	45.96	
121	Ahmedabad	Solid Waste Management in Ahmedabad	Solid Waste Management	11,885.84	22-Jan-09	4,160.04	1,040.01	1,040.01	0.00	1,782.88	445.72	0.00	1,485.50	0.23	2,971.23	0.23	
122	Ahmedabad	Revitalisation of Bhadra Fort Precinct at Ahmedabad	Development of Heritage Areas	7,439.00	22-Jan-10	2,603.64	650.91	650.91	0.00	1,115.85	278.96	0.00	929.88	0.00	1,859.75	0.00	
123	Rajkot	Water Supply Project for Rajkot	Water Supply	8,562.00	27-Mar-06	4,281.00	4,280.00	4,280.00	0.00	1,712.40	1,712.40	0.00	2,568.60	0.00	8,561.00	0.00	Y
124	Rajkot	Strengthening of Solid Waste Management (Phase-I)	Solid Waste Management	867.00	14-Jul-06	433.50	433.52	433.50	0.02	173.40	173.40	0.00	260.10	0.00	867.00	0.02	Y
125	Rajkot	Underground Drainage-Phase-II and Phase-III (Part-1) (Sewage Disposal Network and STP)	Drainage / Storm Water Drains	7,542.00	31-Jul-06	3,771.00	3,770.80	3,770.80	0.00	1,508.40	1,508.40	0.00	2,262.60	0.00	7,541.80	0.00	Y
126	Rajkot	Construction of ROB in lieu of level crossing on B.G railway line along Gondal Road and Mavdi Road	Roads / Flyovers / RoB	2,480.74	16-May-08	1,240.37	310.09	310.09	0.00	496.15	124.04	0.00	186.06	0.00	620.19	-0.01	
127	Rajkot	Bus Rapid Transit System Phase I (Development of Blue Corridor Part I)	Mass Rapid Transport System	11,000.00	20-Jul-07	5,500.00	4,125.00	4,125.00	0.00	2,200.00	1,650.00	0.00	2,475.00	0.00	8,250.00	0.00	
128	Rajkot	Sewerage System Phase -II, Part -II for Rajkot City	Sewerage	19,195.12	24-Jul-09	9,000.00	2,250.00	2,250.00	0.00	4,436.58	900.00	209.15	1,439.63	0.00	4,589.63	209.15	
129	Surat	Upgradation of Anjana Sewage Treatment Plant	Sewerage	1,098.00	27-Mar-06	549.00	549.00	549.00	0.00	219.60	219.60	0.00	803.31	-473.91	1,571.91	-473.91	Y
130	Surat	Augmentation of Adajan Sewerage	Sewerage	1,193.00	27-Mar-06	596.50	596.50	596.50	0.00	238.60	238.60	0.00	419.02	-61.12	1,254.12	-61.12	Y
131	Surat	Augmentation of Bhesan Sewage Treatment Plant	Sewerage	1,509.00	27-Mar-06	754.50	754.50	754.50	0.00	301.80	301.80	0.00	1,721.16	-1,268.46	2,777.46	-1,268.46	Y
132	Surat	Water Supply Project for Vesu Urban Settlement of Surat Urban Development Authority	Water Supply	1,919.00	10-May-06	959.50	959.50	959.50	0.00	383.80	383.80	0.00	408.38	167.32	1,751.68	167.32	Y
133	Surat	Water Supply Project for Pal-Palanpur Area	Water Supply	995.00	10-May-06	497.50	497.50	497.50	0.00	199.00	199.00	0.00	387.24	-88.74	1,083.74	-88.74	Y
134	Surat	Bridge across river Tapi joining Daboli to Jahangirpura	Roads / Flyovers / RoB	6,500.00	10-May-06	3,250.00	3,250.00	3,250.00	0.00	1,300.00	1,300.00	0.00	3,248.77	-1,298.77	7,798.77	-1,298.77	
135	Surat	Secondary Sewerage Treatment Plant at Bamroli	Sewerage	1,322.47	26-May-06	661.24	661.23	661.23	0.00	264.49	264.49	0.00	930.87	-534.13	1,856.59	-534.13	Y
136	Surat	Storm Water Drainage Vesu Area	Drainage / Storm Water Drains	4,995.00	28-Jun-06	2,497.50	2,497.52	2,497.80	-0.28	999.00	999.12	-0.12	1,871.72	-373.22	5,368.64	-373.62	Y
137	Surat	Sewerage Disposal Network and STP for Pal-palanpur area	Sewerage	2,128.00	28-Jun-06	1,064.00	1,064.00	1,064.00	0.00	425.60	425.60	0.00	1,757.29	-1,118.89	3,246.89	-1,118.89	Y
138	Surat	Sewerage Disposal Network and STP for Vesu area	Sewerage	3,437.00	28-Jun-06	1,718.50	1,718.50	1,718.50	0.00	687.40	687.40	0.00	2,423.63	-1,392.53	4,829.53	-1,392.53	Y
139	Surat	Flyover bridge on Kapodhara Fire Station	Roads / Flyovers / RoB	932.00	22-Jan-07	466.00	466.00	466.00	0.00	186.40	186.40	0.00	302.58	-22.98	954.98	-22.98	Y
140	Surat	Flyover Bridge near Nanavarachha	Roads / Flyovers / RoB	758.00	22-Jan-07	379.00	379.00	379.00	0.00	151.60	151.60	0.00	340.25	-112.85	870.85	-112.85	Y
141	Surat	Upgradation of Solid Waste Management in Surat	Solid Waste Management	5,249.72	26-Mar-07	2,624.86	1,312.44	1,312.44	0.00	1,049.94	524.98	-0.01	1,085.75	-298.29	2,923.17	-298.30	
142	Surat	Augmentation of Sarthana, Katargam and Rander Water Works of SMC	Water Supply	14,068.65	26-Mar-07	7,034.33	7,034.33	7,034.32	0.01	2,813.73	2,813.73	0.00	4,220.60	-0.01	14,068.65	0.00	
143	Surat	Storm water drainage system of Surat city for SMC area	Drainage / Storm Water Drains	11,662.87	20-Apr-07	5,831.44	4,588.53	4,588.53	0.00	2,332.57	2,007.39	-257.96	3,744.70	-1,120.55	10,340.62	-1,378.51	
144	Surat	Bridge across Kankara Khadi between Udhana Magdalla Road and Bamroli	Roads / Flyovers / RoB	841.39	20-Jul-07	420.70	420.70	420.70	0.00	168.28	168.28	0.00	313.30	-60.88	902.28	-60.89	
145	Surat	Sewerage and Sewage Treatment system for New East Zone Areas	Sewerage	11,065.73	28-Jan-08	5,532.87	2,766.42	2,766.42	0.00	2,213.15	1,106.58	-0.01	2,061.35	-401.49	5,934.35	-401.50	
146	Surat	Storm Water Disposal System for New Zone	Drainage / Storm Water Drains	3,426.82	28-Jan-08	1,713.41	1,713.40	1,713.41	-0.01	685.36	685.36	0.00	735.32	292.73	3,134.09	292.72	
147	Surat	Construction of RoB on proposed Outer Ring Road of Surat city at Gothan	Roads / Flyovers / RoB	1,427.12	8-Feb-08	713.56	178.39	178.39	0.00	285.42	71.36	0.00	9.20	97.83	258.95	97.84	

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR -Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB +Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA +State +ULB) into Project A/c	Completed for Completion by Midterm(Dec-2008)
148	Surat	Construction of Railway Over Bridges on proposed Outer Ring Road of Surat city at Sachin	Roads / Flyovers / RoB	2,077.12	8-Feb-08	1,038.56	259.64	259.64	0.00	415.42	103.86	0.00	72.26	83.52	435.76	83.53	
149	Surat	Water Supply system for New East Zone areas of Surat Municipal Corporation	Water Supply	16,743.43	29-Feb-08	8,371.72	6,278.82	6,278.82	0.00	3,348.69	2,511.52	-0.01	1,945.40	1,821.87	10,735.74	1,821.87	
150	Surat	Automation/SCDA of existing pumping station and STP of Surat Municipal Corporation	Sewerage	3,063.43	29-Feb-08	1,531.72	765.86	765.86	0.00	612.69	306.34	0.00	567.80	-108.29	1,640.00	-108.28	
151	Surat	Development of BRTS for Surat	Mass Rapid Transport System	46,902.00	7-Mar-08	23,451.00	5,862.75	5,862.75	0.00	9,380.40	2,345.10	0.00	3,517.65	0.00	11,725.50	0.00	
152	Surat	Sewerage system for New Northern Drainage Zone of SMC	Sewerage	18,404.35	14-Mar-08	9,202.18	4,601.08	4,601.08	0.00	3,680.87	1,840.41	0.02	3,546.99	-786.34	9,988.48	-786.31	
153	Surat	Water Supply distribution system for South - East Zone areas of Surat Municipal Corporation (SMC)	Water Supply	20,109.67	6-Feb-09	10,054.84	2,514.00	2,514.00	0.00	4,021.93	1,005.48	0.00	0.00	1,508.23	3,519.48	1,508.23	
154	Vadodara	Construction of Road over bridge across Vadodara - Jambusar NG railway Line at Rly Km 2/3-4 in lieu of railway crossing no 2 between station Vishwamitri and Jambusar at 40 M wide ring road at Kalali	Roads / Flyovers / RoB	4,435.10	6-Feb-09	2,217.55	-	0.00	0.00	887.02	0.00	0.00	332.63	-332.63	332.63	-332.63	
155	Vadodara	Water Supply Source augmentation	Water Supply	4,105.00	28-Jun-06	2,052.50	2,052.52	2,052.52	0.00	821.00	820.98	0.02	2,637.54	-1,406.04	5,511.04	-1,406.02	Y
156	Vadodara	Sewerage System for Vadodara city	Sewerage	10,514.93	22-Jan-07	5,257.47	5,257.47	5,257.47	0.00	2,102.99	2,102.98	0.01	8,052.75	-4,898.27	15,413.20	-4,898.27	
157	Vadodara	Storm Water Drainage of Vadodara city	Drainage / Storm Water Drains	14,594.56	22-Feb-07	7,297.28	5,472.96	5,472.96	0.00	2,918.91	2,189.19	-0.01	12,241.10	-8,957.32	19,903.25	-8,957.33	
158	Vadodara	Solid Waste Management for Vadodara	Solid Waste Management	3,098.54	20-Jul-07	1,549.27	1,549.27	1,549.27	0.00	619.71	619.71	0.00	934.07	-4.51	3,103.05	-4.51	
159	Vadodara	Restoration and Strengthening of Sayaji sarovar Partappura system, Vadodara	Preservation of water bodies	2,869.72	14-Jan-09	1,434.88	403.25	403.25	0.00	573.94	161.30	-17.81	860.92	-645.69	1,425.47	-663.51	
160	Vadodara	Construction of Road over bridge in lieu of existing level crossing no 2 between station Pratapnagar Jambusar (NG) Section at Railway Km 1/15 to 2/1 near Lalbaug at Vadodara	Roads / Flyovers / RoB	4,570.00	14-Jan-09	2,285.00	571.25	571.25	0.00	914.00	228.50	0.00	1,371.00	-1,028.25	2,170.75	-1,028.25	
161	Vadodara	Sewerage systems Phase - II for Vadodara City	Sewerage	6,055.74	30-Jan-09	3,027.88	756.96	756.96	0.00	1,211.15	302.79	0.00	1,816.72	-1,362.54	2,876.47	-1,362.54	
162	Vadodara	Construction of 4 Lane RoB Across Ahmedabad-Mumbai B.G Line at Railway Km. 399/41 between Station Vishwamitri and Makarpura near D-Cabin Navayard on 24.0 M. Road at Vadodara city	Roads / Flyovers / RoB	1,396.00	8-Feb-08	698.00	698.00	698.00	0.00	279.20	279.20	0.00	418.80	0.00	1,396.00	0.00	
163	Vadodara	Source Augmentation for water supply Vadodara Phase - II	Water Supply	3,839.00	13-Feb-09	1,919.50	480.00	480.00	0.00	767.80	191.95	0.00	1,151.70	-863.78	1,823.65	-863.78	
164	Vadodara	Construction of 2 Lane RoB Across Ahmedabad-Mumbai B.G Line at Railway Km 395/10 between Station Vadodara and Makarpura near Dinesh Mill at Vadodara	Roads / Flyovers / RoB	1,968.00	8-Feb-08	984.00	738.00	738.00	0.00	393.60	295.20	0.00	590.40	-147.60	1,623.60	-147.60	
165	Vadodara	Basic Services to developing rehabilitation of Kaans in Vadodra city (a) storm Water drainage sector (b) water suply sector	Water Supply	16,789.88	29-Sep-09	8,394.94	2,098.73	2,250.10	-151.37	3,357.98	900.05	-60.56	783.31	475.93	3,933.46	264.01	
166	Vadodara	Supplementary DPR for water Supply in Ajwa Zone of Vadodara City	Water Supply	2,059.26	9-Feb-10	605.50	151.37		151.37	835.98		209.00	0.00	154.44	0.00	514.81	
167	Faridabad	Revamping of Sewerage System and Sewerage Treatment works in Faridabad	Sewerage	10,383.00	22-Jan-07	5,191.50	3,893.64	3,893.64	0.00	2,076.60	1,557.30	0.15	2,336.17	0.01	7,787.11	0.15	
168	Faridabad	Infrastructure Development Works (Drainage) in Old Faridabad Zone	Drainage / Storm Water Drains	3,064.70	20-Apr-07	1,532.35	766.18	766.00	0.18	612.94	306.40	0.07	459.60	0.10	1,532.00	0.35	
169	Faridabad	Augmentation of water supply of for Faridabad Town, Haryana	Water Supply	49,349.00	14-Jan-09	24,674.50	6,168.61	6,168.50	0.11	9,869.80	2,467.45	0.00	3,701.17	0.00	12,337.12	0.11	
170	Faridabad	Solid Waste Management Scheme for Faridabad	Solid Waste Management	7,650.00	20-Jul-07	3,825.00	956.75	956.75	0.00	1,530.00	382.75	-0.25	574.05	-0.30	1,913.55	-0.55	
171	Shimla	Solid Waste Mangement for Shimla	Solid Waste Management	1,604.00	9-Mar-07	1,283.20	320.80	320.80	0.00	160.40	160.40	-120.30	0.00	40.10	481.20	-80.20	
172	Shimla	Construction of widening and lowering of existing tunnel near Auckland House/ school (Including construction of approach bridge)	Roads / Flyovers / RoB	1,009.06	19-Mar-07	807.25	403.62	201.81	201.81	100.91	100.91	-50.46	0.00	50.45	302.72	201.81	
173	Shimla	Rehabilitation of Waterr Supply distribution system for Shimla City	Water Supply	7,236.00	21-Feb-09	5,788.80	1,447.20	0.00	1,447.20	723.60	0.00	180.90	0.00	180.90	0.00	1,809.00	
174	Shimla	Rejuvenation of Sewerage Network in missing lines and left out / worn-out sewerage in various zones of Shimla, Phase-1	Sewerage	5,474.00	22-Jan-10	3,880.00	970.00	0.00	970.00	1,046.60	0.00	261.65	0.00	136.85	0.00	1,368.50	
175	Jammu	Comprehensive sewerage scheme for Division A of Greater Jammu	Sewerage	12,923.00	22-Dec-06	11,630.70	2,907.68	2,907.68	0.00	1,292.30	323.07	0.01	0.00	0.00	3,230.75	0.01	

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR - Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB +Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA +State +ULB) into Project A/c	Committed for Completion by Midterm(Dec-2008)
176	Srinagar	Comprehensive sewerage Scheme for Zone III(Sector I) of Greater Srinagar.	Sewerage	13,292.00	22-Dec-06	11,962.80	2,990.70	2,990.70	0.00	1,329.20	332.30	0.00	0.00	0.00	3,323.00	0.00	
177	Srinagar	Augmentation of Water Supply for Zone IV of Greater Srinagar including Central Water Testing Facilities	Water Supply	12,100.00	13-Feb-09	10,000.00	2,500.00	200.00	2,300.00	2,100.00	11.00	514.00	0.00	0.00	211.00	2,814.00	
178	Srinagar	Water Supply scheme for Tangnar (Srinagar)	Water Supply	14,837.00	23-Nov-07	13,353.30	3,338.33	4,993.69	-1,655.36	1,483.70	370.92	0.01	0.00	0.00	5,364.61	-1,655.36	
179	Ranchi	Water Supply Project for Ranchi	Water Supply	28,839.15	19-Aug-08	23,071.32	5,767.83	5,767.83	0.00	2,883.92	720.97	0.01	720.97	0.01	7,209.77	0.02	
180	Ranchi	Solid Waste Management	Solid Waste Management	5,139.43	21-Feb-09	4,111.54	1,027.89	0.00	1,027.89	513.94	513.94	-385.45	513.94	-385.45	1,027.88	256.98	
181	Dhanbad	Improvement of Water Supply to Dhanbad	Water Supply	36,585.00	21-Nov-08	18,292.50	4,573.16	914.63	3,658.53	7,317.00	2,091.22	-261.97	548.78	2,195.10	3,554.63	5,591.66	
182	Dhanbad	Solid Waste Management	Solid Waste Management	5,585.90	21-Feb-09	2,792.95	698.24	0.00	698.24	1,117.18	660.00	-380.71	0.00	418.94	660.00	736.48	
183	Bangalore	Development of Traffic and Transit Management centre at Kengeri (Proposed Bus terminal Maintenance Depot and Passenger Amenity Centre at Kengeri Bangalore)	Other Urban Transport	2,112.66	17-Aug-07	739.43	554.58	554.58	0.00	316.90	237.66	0.01	2,035.46	-1,243.21	2,827.70	-1,243.20	
184	Bangalore	Development of Traffic and Transit Management centre at Bannerghatta Bangalore (Proposed Bus Terminal Maintenance Depot and Passenger Amenity Centre at Bannerghatta)	Other Urban Transport	392.60	17-Aug-07	137.41	68.70	34.35	34.35	58.89	14.72	14.73	121.02	-22.87	170.09	26.21	
185	Bangalore	Proposal for construction of TTMC at Shantinagar Vol I Vol II Vol IIIA 1 2 3 4 Vol.III B 1 2	Other Urban Transport	8,467.96	17-Aug-07	2,963.79	2,222.85	1,481.90	740.95	1,270.19	635.10	317.55	3,507.63	-332.15	5,624.63	726.35	
186	Bangalore	Proposal for construction of TTMC at Koramangala Vol I, Vol II, Vol III 1 2 3	Other Urban Transport	5,058.06	17-Aug-07	1,770.32	1,327.74	885.16	442.58	758.71	379.35	189.68	1,723.69	173.08	2,988.20	805.34	
187	Bangalore	Proposal for construction of TTMC at Banashankari Vol I Vol II Vol III 1 2	Other Urban Transport	2,223.51	17-Aug-07	778.23	583.66	194.55	389.11	333.53	83.38	166.76	989.63	-155.81	1,267.56	400.06	
188	Bangalore	Proposal for construction of TTMC at ITPL Whitefield Vol.I Vol. II Detailed drawings	Other Urban Transport	2,655.63	17-Aug-07	929.47	696.58	464.22	232.36	398.34	199.17	99.59	890.71	105.15	1,554.10	437.10	
189	Bangalore	Construction of TTMC at Vijaynagar Vol.I Vol.II	Other Urban Transport	3,812.42	17-Aug-07	1,334.35	1,000.74	667.16	333.58	571.86	285.93	142.97	1,830.17	-400.51	2,783.26	76.03	
190	Bangalore	Construction of Underpass at Malleshwaram Circle	Roads / Flyovers / RoB	1,245.21	24-Nov-06	435.82	326.88	326.87	0.01	186.78	140.10	-0.01	1,369.62	-902.67	1,836.59	-902.67	Y
191	Bangalore	Remodelling of Primary and Secondary storm water drain in Bangalore city a Vrushabhavathi valley including Kethamaranahalli and arkavathi minor valley I and Kathriguppa minor valley I (3 DPRs)	Drainage / Storm Water Drains	22,826.00	24-Nov-06	7,989.10	5,991.81	5,991.81	0.00	3,423.90	2,567.94	-0.01	5,755.11	2,804.64	14,314.86	2,804.63	Y
192	Bangalore	Remodelling of Primary and Secondary storm water drains in Bangalore City Challaghatta valley	Drainage / Storm Water Drains	11,857.00	24-Nov-06	4,149.95	2,074.96	2,074.96	0.00	1,778.55	889.28	0.00	978.26	1,985.99	3,942.50	1,985.99	Y
193	Bangalore	Remodelling of Primary and Secondary storm water drain in Bangalore city, Koramangala valley	Drainage / Storm Water Drains	11,149.00	24-Nov-06	3,902.15	2,926.59	2,926.59	0.00	1,672.35	1,254.24	0.02	1,674.38	2,506.50	5,855.21	2,506.52	Y
194	Bangalore	Remodelling of Primary and secondary storm water drains in Bangalore city, Hebbal valley	Drainage / Storm Water Drains	18,474.00	24-Nov-06	6,465.90	4,849.41	4,849.41	0.00	2,771.10	2,077.83	0.49	4,468.07	2,459.68	11,395.31	2,460.18	Y
195	Bangalore	Construction of underpass at Taogre circle	Roads / Flyovers / RoB	1,755.90	24-Nov-06	614.57	153.64	153.64	0.00	263.39	65.85	0.00	0.00	219.49	219.49	219.48	Y
196	Bangalore	Development of Traffic and Transit Management Centre at Jayanagar, Bangalore (Proposed passenger amenity centre at Jayanagar)	Roads / Flyovers / RoB	889.58	8-Dec-06	311.35	233.50	233.49	0.01	133.44	100.08	0.00	992.09	-658.50	1,325.66	-658.49	
197	Bangalore	Augmentation of Additional 100 MLD of water from CWSS stage IV Phase I	Water Supply	1,226.00	8-Dec-06	429.10	278.91	278.91	0.00	183.90	119.53	18.40	1,134.37	-674.62	1,532.81	-656.23	
198	Bangalore	Bulk flow metering system for Bangalore water transmission network	Water Supply	1,531.00	8-Dec-06	535.85	267.92	133.96	133.96	229.65	57.41	57.42	177.26	205.49	368.63	396.87	
199	Bangalore	Upgradation side walks and asphaltting work of roads surrounding M.G. Road area	Roads / Flyovers / RoB	4,361.16	22-Jan-07	1,526.41	1,144.80	1,144.80	0.00	654.17	490.62	0.01	3,349.42	-1,713.99	4,984.84	-1,713.97	Y
200	Bangalore	Upgradation side walks and asphaltting work of roads surrounding Koramangala area	Roads / Flyovers / RoB	5,044.90	22-Jan-07	1,765.72	1,324.29	1,324.29	0.00	756.74	567.54	0.01	3,437.39	-1,545.55	5,329.22	-1,545.54	Y
201	Bangalore	Environmental Action Plan Replacement Rehabilitation of existing sewerage system	Sewerage	17,675.00	14-Feb-07	6,186.25	1,546.56	1,546.56	0.00	2,651.25	662.87	-0.06	0.00	2,209.38	2,209.43	2,209.32	
202	Bangalore	Construction of bridge at Gali Anjaneya junction	Roads / Flyovers / RoB	3,193.24	20-Jul-07	1,117.63	558.80	558.81	-0.01	478.99	239.49	0.00	484.90	313.41	1,283.20	313.40	
203	Bangalore	Construction of grade separator at Yeshwanthpur junction	Roads / Flyovers / RoB	2,157.91	20-Jul-07	755.27	566.46	566.46	0.00	323.69	242.76	0.00	1,081.32	-272.10	1,890.54	-272.10	
204	Bangalore	Construction of Flyover along ORR at IBLUR junction	Roads / Flyovers / RoB	1,874.28	20-Jul-07	656.00	164.00	164.00	0.00	281.14	70.29	0.00	801.47	-567.19	1,035.76	-567.19	
205	Bangalore	Construction of Flyover along ORR at Agara Junction	Roads / Flyovers / RoB	3,809.93	20-Jul-07	1,333.48	333.37	333.37	0.00	571.49	142.87	0.00	2,916.53	-2,440.29	3,392.77	-2,440.29	

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR -Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB +Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA +State +ULB) into Project A/c	Committed for Completion by Midterm(Dec-2008)
206	Bangalore	Construction of Underpass at Ring Road Hennur Banaswadi Road Junction	Roads / Flyovers / RoB	2,543.79	20-Jul-07	890.33	445.16	445.16	0.00	381.57	190.78	0.00	1,267.91	-631.96	1,903.85	-631.96	
207	Bangalore	Construction of underpass at Magadi Road and Chord road junction	Roads / Flyovers / RoB	2,782.49	7-Sep-07	973.87	486.92	486.92	0.00	417.37	208.68	0.01	3,296.12	-2,600.50	3,991.72	-2,600.49	
208	Bangalore	Underground Drainage works in Yelahanka	Sewerage	1,500.63	7-Sep-07	525.22	131.30	131.30	0.00	225.09	56.27	0.00	0.00	187.58	187.57	187.58	
209	Bangalore	Underground Drainage works in Kengeri	Sewerage	1,876.36	7-Sep-07	656.73	164.18	164.18	0.00	281.45	70.36	0.00	0.00	234.55	234.54	234.55	
210	Bangalore	Traffic and Transit Management Centre at Domlur Bus Stand	Other Urban Transport	1,555.00	23-Nov-07	544.25	272.12	136.06	136.06	233.25	58.31	58.32	194.15	194.60	388.52	388.98	
211	Bangalore	Traffic and Transit Management Centre at Yeswantpur Bus Stand	Other Urban Transport	6,131.93	23-Nov-07	2,146.18	1,609.62	1,073.08	536.54	919.79	459.90	229.94	2,618.60	-319.13	4,151.58	447.36	
212	Bangalore	Underground Drainage works or Byatarayanpura	Drainage / Storm Water Drains	12,517.00	11-Jan-08	4,380.95	1,095.23	1,095.23	0.00	1,877.55	469.38	0.01	0.00	1,564.63	1,564.61	1,564.63	
213	Bangalore	Underground Drainage system and road restoration for erstwhile R.R. Nagar CMC	Drainage / Storm Water Drains	4,153.80	11-Jan-08	1,453.83	363.46	363.46	0.00	623.07	155.76	0.01	0.00	519.23	519.22	519.23	
214	Bangalore	Construction of Underpass at Ring Road-Kaderinahalli junction	Roads / Flyovers / RoB	2,486.90	11-Jan-08	870.42	435.20	435.20	0.00	373.04	186.52	0.00	627.64	-5.91	1,249.36	-5.92	
215	Bangalore	Construction of Underpass at Ring Road-CNR Rao junction	Roads / Flyovers / RoB	2,260.62	11-Jan-08	791.22	197.80	197.80	0.00	339.09	84.77	0.00	0.00	282.58	282.57	282.58	
216	Bangalore	Construction of Underpass at Ring Road-Puttinahalli Junction	Roads / Flyovers / RoB	2,284.84	11-Jan-08	799.69	399.96	399.96	0.00	342.73	171.36	0.00	578.80	-7.59	1,150.12	-7.59	
217	Bangalore	Underground Sewerage System and Road Restoration for erstwhile Dasarahalli city municipal council (Drainage Zone 7 & 8)	Sewerage	13,657.00	14-Oct-08	4,779.95	1,195.00	1,195.00	0.00	2,048.55	512.14	0.00	0.00	1,707.13	1,707.14	1,707.12	
218	Bangalore	Underground Sewerage System and Road Restoration for K.R. Puram City Municipal Council (Drainage Zone III)	Sewerage	8,789.00	14-Oct-08	3,076.15	769.00	769.00	0.00	1,318.35	329.57	0.02	0.00	1,098.63	1,098.57	1,098.64	
219	Bangalore	Underground Sewerage System and Road Restoration for Mahadevapura City Municipal Council (Drainage Zone III)	Sewerage	11,018.00	14-Oct-08	3,856.30	964.00	964.00	0.00	1,652.70	413.14	0.04	0.00	1,377.25	1,377.14	1,377.29	
220	Bangalore	Providing underground Drainage facilities and Road restoration in erstwhile Bommanahalli City Municipal Council	Drainage / Storm Water Drains	23,175.00	14-Jan-09	8,111.24	2,025.81	2,025.81	0.00	3,476.25	868.20	0.86	0.00	2,896.88	2,894.01	2,897.74	
221	Mysore	Remodelling of water supply Distribution network ,Automation and Integrated Management System for Mysore City	water supply	19,454.00	8-Dec-06	15,563.20	7,780.88	7,780.16	0.72	1,945.40	972.52	0.18	0.00	972.70	8,752.68	973.60	
222	Mysore	Development of Transport Infrastructure facilities at Mysore	Other Urban Transport	8,525.74	26-Oct-07	6,820.59	5,115.44	3,410.30	1,705.14	852.57	426.28	213.15	426.28	213.15	4,262.86	2,131.44	
223	Mysore	Upgradation of Outer Ring Road at Mysore	Roads / Flyovers / RoB	21,902.47	15-Feb-08	17,521.98	4,380.49	4,380.49	0.00	2,190.25	547.56	0.00	500.00	47.56	5,428.05	47.56	
224	Mysore	Water Supply project for Mysore	Water Supply	10,881.99	7-Mar-08	8,705.59	2,176.50	2,176.50	0.00	1,088.20	272.06	-0.01	0.00	272.05	2,448.56	272.04	
225	Mysore	Integrated Municipal Solid Waste Strategy	Solid Waste Management	2,998.00	19-Dec-08	2,398.40	599.50	599.50	0.00	299.80	74.94	0.01	0.00	74.95	674.44	74.96	
226	Mysore	Remodelling of Storm Water Drainage system in Mysore	Drainage / Storm Water Drains	38,460.00	19-Dec-08	10,000.00	2,500.00	2,500.00	0.00	24,614.00	312.00	5,841.50	0.00	961.50	2,812.00	6,803.00	
227	Mysore	Intelligent Transport System and Innovative Environment Project for Mysore	Other Urban Transport	2,270.00	24-Jul-09	1,176.00	294.00	294.00	0.00	867.00	36.75	180.00	0.00	56.75	330.75	236.75	
228	Mysore	Heritage and Urban Renewal at Heritage Core	Development of Heritage Areas	3,945.00	20-Nov-09	3,156.00	789.00	0.00	789.00	394.50	98.63	0.00	98.63	0.00	986.25		
229	Kochi	Water Supply System to Kochi Part I	Water Supply	20,117.00	22-Feb-07	10,058.50	2,514.65	678.57	1,836.08	4,023.40	271.43	734.42	179.06	1,329.72	1,129.06	3,900.22	
230	Kochi	Solid Waste Management for Kochi	Solid Waste Management	8,812.00	5-Mar-07	4,406.00	2,202.50	2,202.50	0.00	1,762.40	1,044.06	-162.86	1,279.31	42.49	4,525.87	-120.37	
231	Kochi	Upgrading Surface Water Drainage System of Central area of Kochi	Drainage / Storm Water Drains	978.00	19-Mar-07	489.00	122.25	122.25	0.00	195.60	555.80	-506.90	273.78	-200.43	951.83	-707.33	
232	Kochi	Sewerage scheme for Central zone covering six Divisions and Wards (No.43, 49, 50, 51, 54 and 56) of Kochi	Sewerage	7,841.00	26-Mar-07	3,920.50	935.13	935.12	0.01	1,568.20	414.88	-22.83	0.00	588.08	1,350.00	565.26	
233	Kochi	Road Improvement and Bridge Construction at Kochi	Roads / Flyovers / RoB	10,964.00	13-Feb-09	5,482.00	1,370.50	0.00	1,370.50	2,192.80	0.00	548.20	738.17	84.13	738.17	2,002.83	
234	Kochi	Brodway and Emakulam Market Heritage and Urban renewal Project	Urban Renewal	2,210.00	9-Feb-10	1,105.00	276.25	0.00	276.25	442.00	0.00	110.50	0.00	165.75	0.00	552.50	
235	Thiruvananthapuram	Improvement of Water Supply	Water Supply	8,716.00	26-Mar-07	6,972.80	3,486.40	2,243.20	1,243.20	871.60	586.80	-151.00	34.86	400.94	2,864.86	1,493.14	
236	Thiruvananthapuram	Improvement of Storm Water Drainage in Zone-II Area of Thiruvananthapuram	Drainage / Storm Water Drains	4,039.00	14-Jan-09	3,231.20	807.80	807.80	0.00	403.90	292.20	-191.23	0.00	100.98	1,100.00	-90.25	
237	Thiruvananthapuram	Improvement of Sewerage schemes for Thiruvananthapuram Municipal Corporation	Sewerage	21,541.00	26-Mar-07	17,232.80	4,308.20	511.00	3,797.20	2,154.10	400.00	138.53	400.00	138.53	1,311.00	4,074.25	

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR - Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB + Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA + State + ULB) into Project A/c	Completed for Completion by Midterm(Dec-2008)
238	Thiruvananthapuram	Extension of sewerage system F&G Block, Southern area of Thiruvannathapuram and rehabilitation of the sewerage systems, procurement of sewer cleaning machines, sewerage system for Attukal area, STP for Govt. Medical college, Thiruvananthapuram	Sewerage	12,115.00	6-Feb-09	9,692.00	-	2,423.00	-2,423.00	1,211.50	77.00	-77.00	0.00	0.00	2,500.00	-2,500.00	
239	Thiruvananthapuram	Solid Waste Management in Thiruvananthapuram	Solid Waste Management	2,456.00	18-Jan-08	1,964.80	491.20	491.20	0.00	245.60	61.40	0.00	54.21	7.19	606.81	7.19	
240	Bhopal	Water Supply to Gas affected areas	Water Supply	1,418.31	21-Mar-06	709.16	531.87	531.87	0.00	283.66	212.75	0.00	319.12	0.00	1,063.74	0.00	Y
241	Bhopal	Channelisation of Nallah (Storm Water Drain)	Drainage / Storm Water Drains	3,057.00	26-May-06	1,528.50	764.26	382.12	382.14	611.40	152.85	152.85	229.28	229.27	764.25	764.26	Y
242	Bhopal	Renewal of Basic Infrastructure in Categorized Scrap Mart in Bhopal	Urban Renewal	811.00	14-Jul-06	405.50	304.14	304.14	0.00	162.20	121.65	0.00	182.48	0.00	608.27	0.00	Y
243	Bhopal	Renewal of Upgradation of Basic Infrastructure in M.P. Nagar, Bhopal	Urban Renewal	1,894.00	14-Jul-06	947.00	710.25	710.25	0.00	378.80	284.10	0.00	426.15	0.00	1,420.50	0.00	Y
244	Bhopal	Pilot Corridor (New Market to University) for Bus Rapid Transit System (21.715 km long)	Mass Rapid Transport System	23,776.00	10-Nov-06	11,888.00	2,972.00	2,972.00	0.00	4,755.20	1,188.80	0.00	1,783.20	0.00	5,944.00	0.00	
245	Bhopal	Narmada Water Supply Project for Bhopal	Water Supply	30,604.16	15-Feb-08	15,302.08	11,479.56	7,651.04	3,828.52	6,120.83	3,060.42	1,530.20	4,591.00	2,294.94	15,302.46	7,653.66	
246	Bhopal	Water Supply distribution network of Bhopal Municipal Area	Water Supply	41,545.64	14-Jan-09	20,772.84	5,193.20	5,193.20	0.00	8,309.13	2,077.28	0.00	3,115.92	0.00	10,386.40	0.00	
247	Indore	Yeshwant Sagar Water Supply System Augmentation Scheme	Water Supply	2,375.00	27-Mar-06	1,187.50	1,187.75	890.63	297.13	475.00	356.25	118.75	534.38	178.13	1,781.25	594.00	Y
248	Indore	Bus Rapid Transport System-PILOT PROJECT	Mass Rapid Transport System	9,845.00	11-Aug-06	4,922.50	2,461.24	2,461.25	-0.01	1,969.00	984.50	0.00	1,476.76	-0.01	4,922.51	-0.02	
249	Indore	Indore Sewerage Project	Sewerage	30,717.00	8-Sep-06	15,358.50	7,679.24	7,679.25	-0.01	6,143.40	3,071.70	0.00	4,607.55	0.00	15,358.50	-0.01	
250	Indore	Construction of 8 important roads at Indore	Roads / Flyovers / RoB	4,083.35	10-Nov-06	2,041.68	2,041.68	1,531.26	510.42	816.67	612.51	204.16	918.75	306.26	3,062.52	1,020.84	
251	Indore	Development of Link Road from White Church to By Pass Road	Roads / Flyovers / RoB	1,966.34	8-Dec-06	983.17	491.58	245.79	245.79	393.27	98.32	98.31	515.86	-220.91	859.97	123.20	
252	Indore	Development of Master Plan Link Road MR-9, Indore	Roads / Flyovers / RoB	3,974.64	8-Dec-06	1,987.32	993.66	496.83	496.83	794.93	198.73	198.73	898.44	-302.24	1,594.00	393.32	
253	Indore	Solid Waste Management of Indore City	Solid Waste Management	4,324.66	28-Dec-07	2,162.33	1,621.74	1,621.75	-0.01	864.93	648.70	0.00	973.00	0.05	3,243.45	0.04	
254	Indore	RoB at Juni Indore Railway Crossing, Indore city	Roads / Flyovers / RoB	631.00	15-Feb-08	315.50	236.64	236.64	0.00	126.20	94.65	0.00	1,430.71	-1,288.74	1,762.00	-1,288.74	
255	Indore	Construction of multi-level parking at 20 different locations in Indore city	Parking lots and spaces on PPP basis	5,600.00	14-Jan-09	2,800.00	700.00	700.00	0.00	1,120.00	280.00	0.00	420.00	0.00	1,400.00	0.00	
256	Jabalpur	Sewerage and Sewage Treatment Project Phase-I	Sewerage	7,801.00	10-May-06	3,900.50	975.00	975.00	0.00	1,560.20	389.00	1.05	0.00	585.08	1,364.00	586.13	
257	Jabalpur	Sewerage and Sewage Treatment Project Phase-II	Sewerage	7,081.00	10-May-06	3,540.50	885.00	885.00	0.00	1,416.20	354.50	-0.45	1,389.44	-858.37	2,628.94	-858.82	
258	Jabalpur	Rehabilitation of existing pumping stations at Ranjhi, Fagua and construction of new pumping stations at Bhongadwar WTP	Water Supply	1,406.00	21-Feb-09	703.00	175.75	0.00	175.75	281.20	0.00	70.30	0.00	105.45	0.00	351.50	
259	Jabalpur	Storm Water drains at Jabalpur city	Drainage / Storm Water Drains	32,649.00	29-Oct-09	16,324.50	4,081.12		4,081.12	6,529.80		1,632.45	0.00	2,448.68	0.00	8,162.25	
260	Ujjain	Reorganisation of Water Supply scheme	Water Supply	6,686.44	7-Mar-08	5,349.15	1,337.28	1,337.30	-0.02	668.64	167.10	0.06	167.10	0.06	1,671.50	0.10	
261	Ujjain	Restoration, Construction and Development of Mahakal and Gopal Virasat Kshetra	Development of Heritage Areas	4,739.00	22-Jan-10	3,791.20	947.80		947.80	473.90		118.48	0.00	118.48	0.00	1,184.75	
262	Greater Mumbai	Underground Tunnel from Maroshi to Ruparel College (12 kms.)	Water Supply	29,486.76	7-Sep-07	10,320.37	5,160.18	5,160.10	0.08	4,423.01	2,211.75	-0.24	7,928.27	-556.58	15,300.12	-556.74	
263	Greater Mumbai	Mumbai Sewage Disposal Project Stage-II priority works	Sewerage	36,447.00	8-Sep-06	12,756.45	6,378.22	6,378.11	0.11	5,467.05	2,733.76	-0.24	9,492.56	-380.81	18,604.43	-380.93	
264	Greater Mumbai	Eastern Freeway from Prince of Wales Museum to APLR - MUIP	Roads / Flyovers / RoB	33,638.80	25-Oct-06	11,773.58	5,886.80	2,943.40	2,943.40	5,045.82	1,261.46	1,261.45	4,101.87	4,307.83	8,306.73	8,512.68	
265	Greater Mumbai	Elevated road on Sahar road - MUIP	Roads / Flyovers / RoB	15,513.34	25-Oct-06	5,429.67	2,714.84	1,357.42	1,357.42	2,327.00	581.75	581.75	17,129.44	-13,251.11	19,068.61	-11,311.94	
266	Greater Mumbai	Thane Railway Station Area Traffic Improvement Scheme (SATIS)	Other Urban Transport	2,325.00	8-Dec-06	813.75	813.75	813.75	0.00	348.75	348.75	0.00	2,735.50	-1,573.00	3,898.00	-1,573.00	Y
267	Greater Mumbai	DPR for additional 110 MLD Water supply scheme of THANE	Water Supply	7,118.00	8-Jan-07	2,491.30	2,491.30	2,491.30	0.00	1,067.70	1,067.70	0.00	6,903.53	-3,344.53	10,462.53	-3,344.53	
268	Greater Mumbai	Integrated Nalla Development Phase I for THANE	Drainage / Storm Water Drains	9,239.00	8-Jan-07	3,233.65	2,425.23	2,425.23	0.00	1,385.85	1,039.38	0.01	7,154.38	-3,689.76	10,618.99	-3,689.75	
269	Greater Mumbai	Integrated Nalla Development Project Phase II for THANE	Drainage / Storm Water Drains	11,659.00	22-Jan-07	4,080.65	3,060.48	3,060.48	0.00	1,748.85	862.81	448.83	7,021.37	-2,649.25	10,944.66	-2,200.42	
270	Greater Mumbai	Underground Sewerage Scheme Phase I for THANE	Sewerage	14,956.79	20-Apr-07	5,234.88	2,617.44	2,617.44	0.00	2,243.52	560.87	560.89	4,369.60	-630.40	7,547.91	-69.51	
271	Greater Mumbai	Underground Tunnel from Malabar Hill Reservoir to Cross Maidan (3.6 kms)	Water Supply	9,398.79	20-Jul-07	3,289.58	1,644.78	1,644.48	0.30	1,409.82	704.45	0.46	3,124.17	-774.47	5,473.10	-773.71	
272	Greater Mumbai	Solid Waste Management project, Greater Mumbai	Solid Waste Management	17,879.00	23-Nov-07	6,257.65	1,564.41	1,564.41	0.00	2,681.85	670.46	0.00	44.50	2,190.38	2,279.37	2,190.38	

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR -Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB +Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA +State +ULB) into Project A/c	Completed for Completion by Midterm(Dec-2008)
273	Greater Mumbai	Middle Vaitarna Water Supply project for Mumbai - IV	Water Supply	132,950.00	22-Feb-07	46,532.50	34,899.00	25,458.60	9,440.40	19,942.50	14,723.81	233.06	42,769.48	7,086.77	82,951.89	16,760.23	
274	Greater Mumbai	Sewerage System project-Phase II for Thane	Sewerage	14,009.00	22-Feb-08	4,903.15	1,225.79	1,225.79	0.00	2,101.35	525.34	0.00	1,953.39	-202.27	3,704.52	-202.27	
275	Greater Mumbai	Sewerage System project-Phase III for Thane	Sewerage	4,181.00	22-Feb-08	1,463.35	365.84	365.84	0.00	627.15	156.79	0.00	922.63	-400.01	1,445.26	-400.01	
276	Greater Mumbai	Underground sewerage project based on Decentralised system	sewerage	33,142.27	6-Dec-07	11,599.79	2,899.95	2,899.95	0.00	4,971.34	1,242.84	0.00	1,787.10	2,355.68	5,929.89	2,355.68	
277	Greater Mumbai	Storm water drainage - Kalyan - Dombivli	Drainage / Storm Water Drains	5,540.26	18-Jul-08	1,939.09	969.54	969.54	0.00	831.04	415.52	0.00	1,385.07	0.00	2,770.13	-0.01	
278	Greater Mumbai	Underground sewerage for part of KDMC	Sewerage	16,963.35	18-Jul-08	5,937.17	1,484.29	1,484.29	0.00	2,544.50	636.12	0.01	2,120.70	-0.28	4,241.11	-0.28	
279	Greater Mumbai	150 MLD Water Supply Scheme of Kalyan Dombivli Municipal Corporation	water supply	10,681.49	14-Oct-08	3,738.52	1,869.26	1,869.26	0.00	1,602.22	809.68	-8.57	2,873.87	-203.50	5,552.81	-212.07	
280	Greater Mumbai	Augmentation of water supply system for Navi Mumbai Municipal Corporation	water supply	23,052.03	30-Oct-08	8,068.21	2,017.05	2,017.05	0.00	3,457.80	864.45	0.00	0.00	2,881.50	2,881.50	2,881.50	
281	Greater Mumbai	Integrated Nalla Development Phase-III for Kalwa and Mumbra areas of Thane MC	Drainage / Storm Water Drains	5,789.27	21-Nov-08	2,026.24	1,013.12	1,013.12	0.00	868.39	303.94	130.26	3,475.25	-2,027.93	4,792.31	-1,897.68	
282	Greater Mumbai	Ulhasnagar-Water Supply Distribution system	Water Supply	12,765.23	19-Dec-08	4,467.83	1,116.96	848.86	268.10	1,914.78	363.80	114.90	0.00	1,595.65	1,212.66	1,978.65	
283	Greater Mumbai	Kulgaon-Badlapur -Underground Sewerage scheme	Sewerage	15,146.18	29-Dec-08	5,301.16	1,325.29	1,325.29	0.00	2,271.93	227.19	340.79	0.00	1,893.27	1,552.48	2,234.06	
284	Greater Mumbai	Augmentation of existing water supply scheme of Kalyan Dombivli Municipal Corporation	Water Supply	25,363.48	6-Feb-09	8,877.22	2,219.13	2,219.13	0.00	3,804.52	941.06	10.07	3,170.19	0.24	6,330.38	10.32	
285	Greater Mumbai	Underground Sewerage System for Navi Mumbai Municipal Corporation	Sewerage	35,366.52	22-Jan-09	12,378.28	3,094.57	3,094.57	0.00	5,304.98	1,326.24	0.00	0.00	4,420.82	4,420.81	4,420.82	
286	Greater Mumbai	Solid Waste Management for Navi Mumbai	Solid Waste Management	4,986.86	11-Dec-09	1,745.40	436.35		436.35	748.03		187.01	0.00	623.36	0.00	1,246.71	
287	Nagpur	Road Over Bridges (ROBs)	Roads / Flyovers / RoB	8,628.00	21-Mar-06	4,314.00	3,236.50	3,193.94	42.56	1,725.60	1,337.16	-42.96	3,630.43	-1,689.13	8,161.53	-1,689.53	
288	Nagpur	Expansion and upgradation of water supply distribution network in Nagpur city	Water Supply	3,793.00	21-Mar-06	1,896.50	1,422.36	1,422.37	-0.01	758.60	758.58	-189.63	800.64	52.79	2,981.59	-136.86	
289	Nagpur	Energy Audit Projects for Water Supply	Water Supply	2,503.62	21-Mar-06	1,251.81	938.85	1,064.03	-125.18	500.72	250.36	125.18	1,148.33	-585.02	2,462.72	-585.01	
290	Nagpur	Water Sector (Leak Detection)	Water Supply	329.77	21-Mar-06	164.89	123.66	123.66	0.00	65.95	49.46	0.01	92.99	-18.79	266.11	-18.79	Y
291	Nagpur	Water Audit Projects	Water Supply	2,500.00	21-Mar-06	1,250.00	625.00	625.00	0.00	500.00	250.00	0.00	1,504.62	-1,129.62	2,379.62	-1,129.62	
292	Nagpur	Lifting water from Pench Reservoir and conveying upto Mahadulla by mortar lined MS pipeline in lieu of canal	Water Supply	14,463.70	8-Sep-06	7,231.85	3,615.92	3,615.92	0.00	2,892.74	1,446.36	0.01	7,505.96	-5,336.41	12,568.24	-5,336.40	
293	Nagpur	Kanhan Augmentation Scheme	Water Supply	8,217.00	22-Dec-06	4,108.50	1,027.12	1,027.12	0.00	1,643.40	410.85	0.00	1,292.43	-676.16	2,730.40	-676.16	
294	Nagpur	Recycle and Reuse of Waste Water	Water Supply	13,011.00	22-Dec-06	6,505.50	1,626.38	1,626.38	0.00	2,602.20	650.55	0.00	0.00	975.83	2,276.93	975.83	
295	Nagpur	Water Supply Pench IV (Part 2)	Water Supply	6,196.00	28-Dec-06	3,098.00	774.50	774.50	0.00	1,239.20	309.80	0.00	674.27	-209.57	1,758.57	-209.57	
296	Nagpur	Water Supply Pench IV (Part 3)	Water Supply	8,059.27	28-Dec-06	4,029.64	1,007.38	1,007.38	0.00	1,611.85	402.96	0.00	1,841.17	-1,236.72	3,251.51	-1,236.72	
297	Nagpur	Water Supply Pench IV (Part 4)	Water Supply	10,460.68	28-Dec-06	5,230.34	1,307.58	1,307.58	0.00	2,092.14	523.03	0.00	2,189.82	-1,405.27	4,020.43	-1,405.27	
298	Nagpur	Construction of Road under Bridge near Anand Talkies	Roads / Flyovers / RoB	1,828.65	22-Jan-07	914.33	228.58	228.58	0.00	365.73	91.43	0.00	665.17	-528.02	985.18	-528.02	
299	Nagpur	Construction of Road over Bridge at Maskasath	Roads / Flyovers / RoB	253.00	22-Jan-07	126.50	31.63	31.63	0.00	50.60	12.65	0.00	17.63	1.35	61.91	1.35	
300	Nagpur	Construction of Road Over Bridge at Itwari	Roads / Flyovers / RoB	900.80	22-Jan-07	450.40	112.60	112.60	0.00	180.16	45.04	0.00	312.85	-245.29	470.49	-245.29	
301	Nagpur	Construction of RoB at Mangalwari in replacement of level-crossing No.297/A (A-class) between Km.1041/3-5 on Amlia-Nagpur Section	Roads / Flyovers / RoB	849.14	19-Sep-08	424.57	106.41	106.41	0.00	169.83	42.56	-0.10	0.00	63.69	148.97	63.58	
302	Nagpur	Rehabilitation Plan to implement 24x7 water supply project for Nagpur city under PPP framework	Water Supply	38,786.00	13-Feb-09	19,393.00	4,848.25	4,848.25	0.00	7,757.20	0.00	1,939.30	0.00	2,908.95	4,848.25	4,848.25	
303	Nagpur	Water Supply system for NIT area (Phase - II) Tertiary distribution network in 46 clusters	Water Supply	29,639.55	13-Feb-09	14,819.78	3,704.95	0.00	3,704.95	5,927.91	0.00	1,481.98	703.13	1,519.84	703.13	6,706.76	
304	Nanded	Improvement to water supply in North Nanded	Water Supply	9,087.00	31-Jul-06	7,269.60	5,452.30	5,452.50	-0.20	908.70	681.54	-0.01	1,476.04	-794.52	7,610.08	-794.73	Y
305	Nanded	Sewerage System in North Nanded - Zone-I	Sewerage	4,025.00	31-Jul-06	3,220.00	1,610.00	1,610.00	0.00	402.50	201.26	-0.01	759.26	-558.01	2,570.52	-558.02	Y
306	Nanded	Sewerage System in Nanded North - Zone-II	Sewerage	4,889.00	31-Jul-06	3,911.20	1,955.50	1,955.60	-0.10	488.90	244.46	-0.01	928.46	-684.01	3,128.52	-684.12	Y
307	Nanded	Sewerage System in Nanded North - Zone-III	Sewerage	3,931.00	31-Jul-06	3,144.80	1,572.45	1,572.40	0.05	393.10	196.56	-0.01	754.56	-558.01	2,523.52	-557.97	Y
308	Nanded	Water Supply for Nanded (South)	Water Supply	4,945.00	25-Aug-06	3,956.00	2,967.00	2,967.00	0.00	494.50	370.89	-0.01	944.39	-573.52	4,282.28	-573.53	Y

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR -Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB +Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA +State +ULB) into Project A/c	Committed for Completion by Midterm(Dec-2008)
309	Nanded	Underground Sewerage and Sewage Treatment (Nanded-South)	Sewerage	4,093.00	25-Aug-06	3,274.40	2,455.80	2,455.80	0.00	409.30	306.99	-0.01	884.49	-577.52	3,647.28	-577.53	Y
310	Nanded	Improvement to Movements Network in Nanded Package II III and IIIB Roads	Roads / Flyovers / RoB	21,497.33	25-Oct-06	17,197.86	12,898.41	12,898.41	0.00	2,149.73	1,612.29	0.01	3,266.79	-1,654.49	17,777.49	-1,654.48	Y
311	Nanded	Improvement to City Roads in Nanded (Package I)	Roads / Flyovers / RoB	6,108.55	25-Oct-06	4,886.84	2,443.42	2,443.42	0.00	610.86	305.42	0.01	753.92	-448.49	3,502.76	-448.49	Y
312	Nanded	River Front Development North Bank Zone 3	Development of Heritage Areas	4,313.08	9-Feb-07	3,450.46	3,450.48	3,450.46	0.02	431.31	431.31	0.00	2,048.07	-1,616.76	5,929.84	-1,616.74	Y
313	Nanded	Improvement to Movement Network in Nanded Package IIIB Structures	Roads / Flyovers / RoB	5,815.49	22-Feb-07	4,652.39	4,652.40	4,652.39	0.01	581.55	581.55	0.00	2,196.55	-1,615.00	7,430.49	-1,614.99	Y
314	Nanded	Surface/Storm water disposal and management project (North Zone, Nanded)	Drainage / Storm Water Drains	4,573.08	26-Feb-09	3,658.46	914.62	914.60	0.02	457.31	114.33	0.00	114.33	0.00	1,143.26	0.01	
315	Nashik	Ongoing works of Water Supply Projects	Water Supply	5,052.00	10-Nov-06	2,526.00	1,894.50	1,894.50	0.00	1,010.40	757.80	0.00	2,914.60	-1,777.90	5,566.90	-1,777.90	Y
316	Nashik	Underground Sewerage Project for Nashik City Phase I	Sewerage	14,846.00	22-Dec-06	7,423.00	5,567.25	5,567.25	0.00	2,969.20	1,543.45	683.45	5,333.84	-1,993.49	12,444.54	-1,310.04	
317	Nashik	Solid Waste Management for Nashik	Solid Waste Management	5,999.23	22-Dec-06	2,999.62	2,249.73	2,249.73	0.00	1,199.85	899.89	-0.01	3,450.00	-2,100.17	6,599.62	-2,100.18	Y
318	Nashik	Storm Water Drainage	Drainage / Storm Water Drains	31,031.00	6-Dec-07	15,515.50	11,636.25	7,757.50	3,878.75	6,206.20	3,103.05	1,551.60	4,655.00	2,326.98	15,515.55	7,757.33	
319	Nashik	Godavari River Front Development, Ghat Improvement and beautification	Preservation of water bodies	5,805.00	29-Dec-08	2,902.50	725.63	723.63	2.00	1,161.00	173.35	116.90	450.00	-14.63	1,346.98	104.28	
320	Nashik	Underground sewerage project package -II	Sewerage	17,182.92	22-Jan-10	8,591.46	2,147.87		2,147.87	3,436.58			0.00		0.00	2,147.87	
321	Pune	Augmentation and Upgradation of Sewage Treatment Plants and Pumping Station	Drainage / Storm Water Drains	8,613.00	10-May-06	4,306.50	3,229.86	3,229.86	0.00	1,722.60	1,291.98	-0.03	1,937.92	0.01	6,459.76	-0.02	
322	Pune	BRT Pilot project for Pune city (Katraj Swargate Hadapsar Route 13.6 Km)	Mass Rapid Transport System	10,313.50	11-Aug-06	5,156.75	3,867.56	3,867.56	0.00	2,062.70	1,547.02	0.01	2,320.54	0.00	7,735.12	0.00	
323	Pune	Construction and Improvement of Drains to prevent contamination of natural water bodies and development of Heritage sites along in Pune (Environmental Restoration/ Preservation)	Drainage / Storm Water Drains	9,996.00	8-Sep-06	4,998.00	2,499.00	2,499.00	0.00	1,999.20	575.65	423.95	1,499.40	0.00	4,574.05	423.95	
324	Pune	Renewal and Management of Sewerage and Drainage Disposal System in Pune (Augmentation of Weris, Restoration of Lakes Bio-remediation and Landscaping of Nalla and Rivers)	Drainage / Storm Water Drains	9,778.00	8-Sep-06	4,889.00	3,666.75	3,666.70	0.05	1,955.60	977.80	488.90	2,200.05	0.00	6,844.55	488.95	
325	Pune	Sewerage proposals for Pimpri Chinchwad	Sewerage	11,938.88	25-Oct-06	5,969.44	5,969.44	4,477.08	1,492.36	2,387.78	1,790.82	596.96	2,686.26	895.40	8,954.16	2,984.72	
326	Pune	Bus Rapid Transit (Phase I) for Pune city	Mass Rapid Transport System	47,662.20	25-Oct-06	23,831.10	17,871.44	17,871.43	0.01	9,532.44	7,149.33	0.00	10,724.00	-0.01	35,744.76	0.00	
327	Pune	Solid Waste Management - Pimpri-Chinchwad	Solid Waste Management	7,044.81	22-Dec-06	3,522.41	1,761.20	1,761.20	0.00	1,408.96	704.48	0.00	1,153.83	-97.11	3,619.51	-97.11	Y
328	Pune	Water Supply proposals (4 Nos.) for Pimpri Chinchwad	Water Supply	35,862.00	22-Dec-06	17,931.00	13,448.25	13,448.25	0.00	7,172.40	5,379.30	0.00	8,068.95	0.00	26,896.50	0.00	
329	Pune	Bus Rapid Transport system (Development of Infrastructure for Commonwealth Youth Games, 2008)	Mass Rapid Transport System	43,422.00	5-Mar-07	21,711.00	16,283.25	16,283.25	0.00	8,684.40	3,868.44	2,644.86	9,769.95	0.00	29,921.64	2,644.86	Y
330	Pune	BRTS Corridor for Mumbai Pune Highway (8.5 Kms) and Audh Rawet Road (14.5 Kms) Total (23 Kms)	Mass Rapid Transport System	31,214.00	28-Dec-07	15,607.00	15,607.00	15,607.00	0.00	6,242.80	6,242.80	0.00	9,364.20	0.00	31,214.00	0.00	
331	Pune	Construction of pedestrian subways (3 Nos.) and vehicular underpass (1 No.) at Nagar Road	Roads / Flyovers / RoB	661.00	22-Feb-08	330.50	165.26	82.63	82.63	132.20	33.05	33.05	49.58	49.57	165.26	165.25	
332	Pune	Subway on Westerly Bypass at Baner junction	Roads / Flyovers / RoB	726.00	22-Feb-08	363.00	272.25	272.25	0.00	145.20	108.90	0.00	163.35	0.00	544.50	0.00	
333	Pune	Approach Road to Sangamwadi bridge	Roads / Flyovers / RoB	782.00	22-Feb-08	391.00	293.25	293.25	0.00	156.40	117.30	0.00	175.95	0.00	586.50	0.00	
334	Pune	Improvement and Strengthening of New Alandi Road as BRT corridor for Pune (13.9 Km. from Vikrantwadi to Dighi-Octroi Naka)	Mass Rapid Transport System	3,703.00	19-Aug-08	1,851.50	462.88	462.88	0.00	740.60	185.15	0.00	277.73	-0.01	925.76	-0.01	
335	Pune	Sewerage System (Phase-II) for Pimpri Chinchwad Municipal Corporation	Sewerage	12,070.45	19-Aug-08	6,035.23	3,017.60	3,017.60	0.00	2,414.09	1,207.04	0.01	1,630.00	180.57	5,854.64	180.57	
336	Pune	BRTS Corridor-Kalewadi-KSB Chowk to Dehu-Alandi Road (Trunk Route 7)-PCMC	Mass Rapid Transport System	21,920.00	21-Nov-08	8,768.00	2,192.00	2,192.00	0.00	4,384.00	877.00	219.00	100.00	2,092.00	3,169.00	2,311.00	
337	Pune	Water supply phase - II	Water Supply	14,008.81	14-Jan-09	7,004.40	1,751.10	1,751.00	0.10	2,801.76	700.44	0.00	1,093.00	-42.34	3,544.44	-42.24	
338	Pune	Storm Water Drain for Pimri - Chinchwad (Phase - II)	Drainage / Storm Water Drains	11,630.24	14-Jan-09	5,815.12	1,453.78	1,453.78	0.00	2,326.05	581.51	0.00	0.00	872.27	2,035.29	872.27	
339	Pune	Storm Water Drainage Project for Pune City Phase - I	Drainage / Storm Water Drains	39,967.18	30-Jan-09	10,000.00	2,500.00	2,500.00	0.00	17,977.03	1,000.00	3,494.26	6,491.80	-3,494.26	9,991.80	0.00	

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR -Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB +Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA +State +ULB) into Project A/c	Committed for Completion by Midterm(Dec-2008)
340	Pune	BRTS Corridor-Nashik Phata to Wakad (Trunk Route No.9)-PCMC	Mass Rapid Transport System	20,682.00	21-Nov-08	8,272.80	2,068.20	2,068.20	0.00	4,136.40	827.28	206.82	30.00	2,038.20	2,925.48	2,245.02	
341	Shillong	Drainage Master Plan for Shillong-Phase-I	Drainage / Storm Water Drains	2,446.00	19-Jun-08	2,201.40	550.35	594.30	-43.95	244.60	166.72	-105.57	0.00	0.00	761.02	-149.52	
342	Shillong	Greater Shillong Water Supply Project (Phase-III) for augmentation of Water Supply to Shillong	Water Supply	19,349.72	19-Aug-08	17,414.75	4,353.69	4,904.04	-550.35	1,934.97	241.17	242.57	0.00	0.00	5,145.21	-307.78	
343	Imphal	Solid Waste Management for Imphal	Solid Waste Management	2,580.71	18-May-07	2,322.64	580.66	580.66	0.00	258.07	180.07	-115.55	0.00	0.00	760.73	-115.55	
344	Imphal	Improvement of Nambul River Front and Naga Nala	Preservation of Water Bodies	2,564.82	13-Feb-09	2,308.34	577.09		577.09	256.48		64.12	0.00	0.00	0.00	641.21	
345	Imphal	Storm Water Drainage Work for Imphal City	Drainage / Storm Water Drains	10,250.13	11-Dec-09	9,225.12	2,306.28		2,306.28	1,025.01		256.25	0.00	0.00	0.00	2,562.53	
346	Aizawl	Renewal pumping machines and equipments and transmission system of Greater Aizawl	Water Supply	1,681.80	23-Nov-07	1,513.62	1,135.23	378.41	756.82	168.18	168.00	-83.91	0.00	0.00	546.41	672.91	
347	Kohima	Roads and Transportation	Roads / Flyovers / RoB	2,525.60	26-Oct-07	2,273.04	1,136.52	1,136.52	0.00	252.56	162.50	-36.22	0.00	0.00	1,299.02	-36.22	
348	Kohima	Integrated Road and Multi level Parking Project at Kohima	Parking lots and spaces on PPP basis	5,042.43	28-Aug-09	4,538.19	1,134.55	1,134.55	0.00	504.24		126.06	0.00	0.00	1,134.55	126.06	
349	Bhubaneswar	Conservation of the Heritage Tank of Bindusagar in Bhubaneswar city	Urban Renewal	601.31	9-Feb-07	481.05	120.26	120.26	0.00	60.13	15.03	0.00	12.02	3.01	147.31	3.02	
350	Bhubaneswar	Integrated Sewerage Project	Sewerage	49,891.35	22-Feb-07	39,913.08	9,978.27	9,978.28	-0.01	4,989.14	1,247.27	0.01	0.00	1,247.28	11,225.55	1,247.29	
341	Bhubaneswar	Storm water drainage for Bhuvneswar	Drainage / Storm Water Drains	6,833.00	26-Feb-09	5,466.40	1,366.60	1,366.60	0.00	683.30		170.83	0.00	170.83	1,366.60	341.65	
352	Puri	24x7 Piped Water Supply to Puri Town	Water Supply	16,690.00	18-Jul-08	13,352.00	3,338.00	3,338.00	0.00	1,669.00	766.66	-349.41	0.00	417.25	4,104.66	67.84	
353	Puri	Storm water drainage for Puri	Drainage / Storm Water Drains	7,182.00	24-Apr-09	4,500.00	1,125.00	1,125.00	0.00	1,963.80	0.00	490.95	0.00	179.55	1,125.00	670.50	
354	Puduchery	Comprehensive Sewerage Scheme to the urban areas of Puduchery	Sewerage	20,340.00	20-Apr-07	16,272.00	4,068.00	4,068.00	0.00	2,034.00	1,036.70	-528.20	0.00	508.50	5,104.70	-19.70	
355	Puduchery	Integrated Solid Waste Management for Puduchery	Solid Waste Management	4,966.00	22-Jan-09	3,972.80	993.20	993.20	0.00	496.60	248.30	-124.15	0.00	124.15	1,241.50	0.00	
356	Amritsar	Water Supply, Sewerage and Sewage treatment for Amritsar	Water Supply	17,934.00	19-Sep-06	8,967.00	2,241.75	950.00	1,291.75	3,586.80	380.00	516.70	475.00	870.05	1,805.00	2,678.50	
357	Amritsar	Construction of two lane Elevated Road from G.T. Road to Golden Temple AND Construction of 4 lane Elevated Road on G.T Road from Maqulpura Chowk to Bhandari-Pul	Roads / Flyovers / RoB	14,949.00	18-May-07	7,474.50	7,474.14	7,474.00	0.14	2,989.80	2,989.00	0.80	6,634.00	-2,149.30	17,097.00	-2,148.36	
358	Amritsar	Rehabilitation of existing Sewerage system for Walled city Area Phase-II	Sewerage	3,690.00	14-Mar-08	1,845.00	461.25	408.00	53.25	738.00	163.20	21.30	21.00	255.75	592.20	330.30	
359	Amritsar	Integrated Solid Waste Management project for Amritsar	Solid Waste Management	7,249.00	21-Feb-09	3,624.50	906.12		906.12	1,449.80		362.45	0.00	543.68	0.00	1,812.25	
360	Amritsar	Rehabilitation of existing water supply system for walled city area, Amritsar	Water Supply	4,578.00	20-Nov-09	2,289.00	572.25		572.25	915.60		228.90	0.00	343.35	0.00	1,144.50	
361	Ludhiana	Providing sewerage and sewage treatment plant	Sewerage	24,139.00	14-Mar-08	12,069.50	3,017.37	3,017.37	0.00	4,827.80	0.00	1,206.95	29.00	1,781.43	3,046.37	2,988.38	
362	Ajmer-Pushkar	Water Supply Transmission for Ajmer City	Water Supply	18,873.00	6-Oct-06	15,098.40	15,098.40	15,098.40	0.00	1,887.30	1,887.30	0.00	4,634.00	-2,746.70	21,619.70	-2,746.70	
363	Ajmer-Pushkar	Water Supply to Ajmer -Pushkar	water supply	16,642.00	28-Dec-07	13,313.60	3,328.25	3,328.25	0.00	1,664.20	416.03	0.02	1,740.00	-1,323.95	5,484.28	-1,323.93	
364	Ajmer-Pushkar	Urban Renewal of Dargah Area, Ajmer	Urban Renewal	3,841.80	8-Feb-08	3,073.44	768.36	768.36	0.00	384.18	96.04	0.01	96.04	0.01	960.44	0.01	
365	Ajmer-Pushkar	Sewerage Project	Sewerage	11,208.00	19-Aug-08	5,200.00	1,300.00	1,300.00	0.00	1,120.80	162.50	117.70	0.00	1,221.80	1,462.50	1,339.50	
366	Ajmer-Pushkar	Storm Water Drains	Drainage / Storm Water Drains	6,108.00	21-Feb-09	4,886.40	1,221.50	1,221.50	0.00	610.80	152.68	0.02	0.00	152.70	1,374.18	152.72	
367	Jaipur	Urban Renewal of Chowkdi Sarhad, Walled City, Jaipur	Urban Renewal	1,159.66	25-Oct-06	579.83	434.88	434.88	0.00	231.93	173.95	0.00	539.36	-278.44	1,148.19	-278.44	Y
368	Jaipur	Solid Waste Management for Jaipur	Solid Waste Management	1,319.74	8-Dec-06	659.87	494.91	494.91	0.00	263.95	197.95	0.01	297.30	-0.36	990.16	-0.35	
369	Jaipur	Sewerage system for Jaipur (Phase-I)	Sewerage	7,495.97	8-Dec-06	3,747.99	2,811.00	2,811.00	0.00	1,499.19	1,124.40	0.00	1,686.00	0.59	5,621.40	0.59	
370	Jaipur	Jaipur Sewerage Project Phase II	Sewerage	11,086.00	22-Jan-07	5,543.00	4,107.25	4,107.25	0.00	2,217.20	1,642.90	20.00	2,968.03	-473.68	8,718.18	-453.68	
371	Jaipur	BRTS project proposal (Package 1B) from C zone Bypass crossing to Panipech via Sikar Road	Mass Rapid Transport System	7,519.00	20-Jul-07	3,759.50	2,819.64	2,819.64	0.00	1,503.80	1,127.85	0.00	2,249.48	-557.71	6,196.97	-557.71	
372	Jaipur	Construction of Bus Rapid Transit System (Package 2)	Mass Rapid Transport System	14,400.00	28-Dec-07	7,200.00	1,800.00	1,800.00	0.00	2,880.00	720.00	0.00	1,475.34	-395.34	3,995.34	-395.34	
373	Jaipur	Conservation and propagation of Panna Meena Bori and its environs Amber, Jaipur	Preservation of water bodies	431.00	28-Jan-08	215.50	107.76	107.76	0.00	86.20	43.10	0.00	65.23	-0.58	216.09	-0.58	

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR -Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB +Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA +State +ULB) into Project A/c	Committed for Completion by Midterm(D ec-2008)
374	Jaipur	BRTS (Package - IIIA & IIIB), Jaipur	Mass Rapid Transport System	26,035.94	14-Jan-09	13,017.96	3,254.49	3,254.49	0.00	5,207.19	1,301.79	0.01	0.00	1,952.70	4,556.28	1,952.70	
375	Jaipur	Revitalisation of Walled City of Jaipur-Phase-I	Urban Renewal	2,896.00	19-Jun-08	1,448.00	362.00	362.00	0.00	579.20	144.80	0.00	2.44	214.76	509.24	214.76	
376	Gangtok	Rehabilitation of Trunk Sewer along NH starting from Hospital Dara to STP and sewer mains along Tibet Road New Market along MG Marg at Gangtok	Sewerage	2,392.01	23-Nov-07	2,152.81	1,076.40	1,076.40	0.00	239.20	107.64	11.96	0.00	0.00	1,184.04	11.96	
377	Gangtok	Upgradation and modernization of raw water trunk mains and water treatment plant for Greater Gangtok	Water Supply	7,261.66	20-Nov-09	6,535.49	1,663.87	1,634.00	29.87	726.17		181.54	0.00	0.00	1,634.00	211.41	
378	Chennai	Improvements to Water Supply System in Chennai	Water Supply	32,200.00	24-Nov-06	11,270.00	5,635.00	5,635.00	0.00	4,830.00	2,415.00	0.00	7,646.22	403.78	15,696.22	403.78	
379	Chennai	Providing Water Supply and Sewerage System infrastructure along IT corridor in Chennai (7 packages)	Water Supply	4,177.00	22-Dec-06	1,461.95	1,096.47	730.97	365.50	626.55	313.28	156.63	1,690.35	-123.98	2,734.60	398.16	
380	Chennai	Improvement of water supply in Tambaram municipality	Water Supply	3,261.60	8-Jan-07	1,141.56	856.17	856.17	0.00	489.24	244.62	122.31	2,573.20	-1,350.10	3,673.99	-1,227.79	
381	Chennai	Solid Waste Management for Chennai	Solid Waste Management	25,532.00	2-Feb-07	8,936.20	2,234.05	2,234.05	0.00	3,829.80	957.45	0.00	600.00	2,591.50	3,791.50	2,591.50	
382	Chennai	Construction of additional sewerage treatment plant 54 MLD at Perungudi	Sewerage	3,147.98	2-Feb-07	1,101.79	550.90	550.90	0.00	472.20	236.10	0.00	231.03	555.97	1,018.03	555.96	
383	Chennai	Sea Water Desalination Plant at Minjur	Water Supply	8,780.00	2-Feb-07	7,024.00	5,268.00	5,268.00	0.00	878.00	658.50	0.00	2,940.91	-2,282.41	8,867.41	-2,282.41	
384	Chennai	Construction of RoBs and RUBs at Chennai (6 Nos.)	Roads / Flyovers / RoB	4,440.80	19-Mar-07	1,554.28	1,165.71	1,165.71	0.00	666.12	333.06	166.53	2,011.35	-346.05	3,510.12	-179.52	
385	Chennai	Construction of flyover at Perambur at Chennai	Roads / Flyovers / RoB	3,287.50	19-Mar-07	1,150.63	862.98	287.66	575.32	493.13	123.28	246.56	1,850.72	-617.91	2,261.66	203.98	
386	Chennai	Construction of High Level bridge, Adyar River at Alandur Road, Chennai	Roads / Flyovers / RoB	548.30	19-Mar-07	191.91	143.91	143.91	0.00	82.25	41.12	20.56	438.18	-232.57	623.21	-212.00	
387	Chennai	Improvement of water supply to Porur Twon Panchayat	Water Supply	1,235.79	18-May-07	432.53	324.39	216.26	108.13	185.37	92.68	46.35	509.02	-45.60	817.96	108.88	
388	Chennai	Improvement of water supply to Maduravoil	Water Supply	2,330.00	20-Jul-07	815.50	203.88	203.88	0.00	349.50	87.38	0.00	100.00	191.25	391.26	191.25	
389	Chennai	Construction of sump cum pump house over 90 cusec canal near Poondi reservoir for raw water treatment plant	Water Supply	911.00	6-Aug-07	318.85	239.13	239.13	0.00	136.65	68.32	34.17	688.24	-346.62	995.69	-312.45	
390	Chennai	Comprehensive Water Supply scheme for Avadi Municipality	Water Supply	10,384.00	26-Oct-07	3,634.40	1,817.20	1,817.20	0.00	1,557.60	778.80	0.00	619.20	1,976.80	3,215.20	1,976.80	
391	Chennai	Providing sewerage facilities to Ullagaram Puzhithivakkam	Sewerage	2,808.05	28-Dec-07	982.82	245.70	99.75	145.95	421.21	42.75	62.55	50.00	301.01	192.50	509.51	
392	Chennai	Providing comprehensive water supply scheme to Ullagaram Puzhithivakkam Municipality	Water Supply	2,424.00	23-Nov-07	848.40	212.10	212.10	0.00	363.60	90.90	0.00	0.00	303.00	303.00	303.00	
393	Chennai	Nerkundram Village Panchayat-Improvement of Water Supply	Water Supply	1,917.00	18-Jan-08	670.95	67.09	67.09	0.00	287.55	28.76	43.13	0.00	239.63	95.85	282.75	
394	Chennai	Providing comprehensive Sewerage scheme to Avadi Municipality	Sewerage	15,805.41	29-Feb-08	5,531.89	1,659.56	1,659.56	0.00	2,370.81	711.24	474.17	564.48	3,386.87	2,935.28	3,861.04	
395	Chennai	Providing sewerage facilities for Ambattur Municipality (Phase-III)	Sewerage	13,091.00	29-Feb-08	4,581.85	1,145.46	1,145.46	0.00	1,963.65	490.91	0.00	300.00	1,336.38	1,936.37	1,336.38	
396	Chennai	Solid Waste Management of Alandur, Pallavaram and Tambaram Municipality	Solid Waste Management	4,421.25	19-Jun-08	1,547.44	386.85	386.85	0.00	663.19	165.79	0.01	0.00	552.66	552.64	552.66	
397	Chennai	Providing Sewage facilities for Chennai Maduravoyal Municipality	Sewerage	5,745.50	30-Oct-08	2,010.93	503.00	503.00	0.00	861.83	215.45	0.01	0.00	718.19	718.45	718.19	
398	Chennai	Providing Comprehensive Water Supply Scheme to Thiruvottiyur Municipality	Water Supply	8,511.70	21-Nov-08	2,979.10	745.00	745.00	0.00	1,276.76	319.00	0.19	0.00	1,063.96	1,064.00	1,064.15	
399	Chennai	Improvement to Storm Water Drains in the Northern Basin of Chennai	Drainage / Storm Water Drains	35,986.39	19-Dec-08	12,595.24	3,149.00	1,260.00	1,889.00	5,397.96	539.80	809.69	0.00	4,498.30	1,799.80	7,196.99	
400	Chennai	Improvement to Micro and Macro Drainage system in Central basin of Chennai	Drainage / Storm Water Drains	34,500.00	29-Dec-08	12,075.00	3,018.75	3,018.75	0.00	5,175.00	1,293.75	0.00	0.00	4,312.50	4,312.50	4,312.50	
401	Chennai	Porur Panchayat- Providing Sewerage facilities for Porur town panchayat	Sewerage	3,829.00	29-Dec-08	1,340.15	335.03	335.03	0.00	574.35	143.59	0.00	0.00	478.63	478.62	478.62	
402	Chennai	Nesapakkam-54 MLD Sewerage Treatment Plant	Sewerage	5,457.00	29-Dec-08	1,909.95	478.00	478.00	0.00	818.55	204.64	0.00	0.00	682.13	682.64	682.12	
403	Chennai	Alandur-Comprehensive Water Supply scheme to Alandur	Water Supply	6,439.00	29-Dec-08	2,253.65	564.00	564.00	0.00	965.85	241.46	0.00	0.00	804.88	805.46	804.88	
404	Chennai	Improvement to Storm Water Drains in the Eastern Basin of Chennai City	Drainage / Storm Water Drains	44,407.00	14-Jan-09	15,542.45	3,885.61	3,885.61	0.00	6,661.05	1,665.26	0.00	0.00	5,550.88	5,550.87	5,550.88	
405	Chennai	Providing comprehensive Sewerage scheme to Tambaram Municipality	Sewerage	16,096.59	14-Jan-09	5,633.81	1,408.45	1,408.45	0.00	2,414.49	603.62	0.00	0.00	2,012.07	2,012.07	2,012.08	
406	Chennai	Providing comprehensive water supply in entire area of Ambattur Municipality	Water Supply	26,708.00	14-Jan-09	9,347.80	2,336.95	2,336.95	0.00	4,006.20	1,001.55	0.00	300.00	3,038.50	3,638.50	3,038.50	
407	Chennai	Providing Comprehensive Sewerage scheme to Perungudi town Panchayat	Sewerage	2,019.24	14-Jan-09	706.73	176.68	176.68	0.00	302.89	75.72	0.00	0.00	252.41	252.40	252.41	

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR -Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB +Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA +State +ULB) into Project A/c	Committe d for Completio n by Midterm(D ec-2008)
408	Chennai	Providing Comprehensive Sewerage scheme to Thirumazhisai town Panchayat	Sewerage	2,047.32	14-Jan-09	716.56	179.14	179.14	0.00	307.10	76.77	0.00	0.00	255.92	255.91	255.92	
409	Chennai	Improvement to Micro and Macro Drainage system in the Southern Basin of Chennai City	Drainage / Storm Water Drains	29,897.57	22-Jan-09	10,464.15	5,232.08	5,232.08	0.00	4,484.64	2,242.32	-1,121.16	0.00	3,737.20	7,474.40	2,616.04	
410	Chennai	Providing Comprehensive Sewerage Scheme to Perungalathur town Panchayat	Sewerage	4,761.00	30-Jan-09	1,666.35	415.00	415.00	0.00	714.15	178.54	0.00	0.00	595.13	593.54	595.12	
411	Chennai	Providing Comprehensive Sewerage Scheme to Pallikarani town Panchayat	Sewerage	5,861.00	30-Jan-09	2,051.35	512.00	512.00	0.00	879.15	219.79	0.00	0.00	732.63	731.79	732.62	
412	Chennai	Providing Comprehensive Sewerage Scheme to Peerankarani town Panchayat	Sewerage	2,129.00	30-Jan-09	745.15	186.00	186.00	0.00	319.35	79.84	0.00	0.00	266.13	265.84	266.12	
413	Chennai	Providing Comprehensive Sewerage Scheme to Chitlapakkam town Panchayat	Sewerage	2,759.00	30-Jan-09	965.65	241.00	241.00	0.00	413.85	103.46	0.00	0.00	344.88	344.46	344.88	
414	Chennai	Providing Comprehensive Sewerage Scheme to Sembakkam town Panchayat	Sewerage	6,182.00	30-Jan-09	2,163.70	541.00	541.00	0.00	927.30	231.83	-0.01	0.00	772.75	772.83	772.75	
415	Chennai	Providing Comprehensive Sewerage Scheme to Madambakkam town Panchayat	Sewerage	5,445.00	30-Jan-09	1,905.75	477.00	477.00	0.00	816.75	204.19	0.00	0.00	680.63	681.19	680.62	
416	Chennai	Construction of Heritage Precincts along EVR Periyar Salai, Chennai	Development of Heritage Areas	610.00	21-Feb-09	213.50	53.37	53.37	0.00	91.50	22.88	0.00	0.00	76.25	76.25	76.25	
417	Coimbatore	Improvement to Water Supply Scheme	Water Supply	11,374.30	28-Dec-06	5,687.15	4,265.37	2,843.58	1,421.79	2,274.86	1,137.44	568.71	2,610.14	-50.92	6,591.16	1,939.57	
418	Coimbatore	Solid Waste Management for Coimbatore	Solid Waste Management	9,651.00	2-Feb-07	4,825.50	3,619.13	2,412.75	1,206.38	1,930.20	965.10	482.55	3,801.74	-1,630.27	7,179.59	58.67	Y
419	Coimbatore	Comprehensive Underground Sewerage Scheme	Sewerage	37,712.88	28-Jun-07	18,856.44	9,428.22	9,428.22	0.00	7,542.58	3,771.28	0.01	500.00	5,156.93	13,699.50	5,156.94	
420	Coimbatore	Water Supply improvement scheme to 16 Town Panchayats in Coimbatore Urban Agglomeration	Water Supply	5,882.36	6-Feb-09	2,941.18	735.30	735.30	0.00	1,176.47	294.11	0.01	0.00	441.18	1,029.41	441.19	
421	Coimbatore	Storm Water Drainage System in the Coimbatore City Municipal Corporation (Phase -1)	Drainage / Storm Water Drains	22,675.00	28-Aug-09	9,000.00	2,250.00		2,250.00	6,872.50		1,718.13	0.00	1,700.63	0.00	5,668.75	
422	Madurai	Water Supply to Madurai Corporation Improvement works & System Improvement (Phase-I and Phase-II)	Water Supply	5,931.60	14-Jul-06	2,965.80	2,224.35	2,224.35	0.00	1,186.32	889.74	0.00	4,851.91	-3,517.30	7,966.00	-3,517.30	Y
423	Madurai	Thirupparankundram municipality DPR for combined water supply scheme to Thirupparankundram municipality and Harveypatty Town Panchayat	Water Supply	969.57	8-Jan-07	484.79	339.35	218.15	121.20	193.91	87.25	58.19	523.53	-305.38	828.93	-125.99	
424	Madurai	Solid Waste Management for Madurai	Solid Waste Management	7,429.00	2-Feb-07	3,714.50	2,787.00	1,858.00	929.00	1,485.80	742.00	372.35	1,419.93	251.60	4,019.93	1,552.95	Y
425	Madurai	Construction of Check Dam at Vaigai river for Madurai	Water Supply	477.00	22-Feb-07	238.50	119.26	119.26	0.00	95.40	376.20	-328.50	895.42	-823.87	1,390.88	-1,152.37	Y
426	Madurai	Anaiyur municipality DPR on Water Supply scheme to Anaiyur municipality	Water Supply	788.00	5-Mar-07	394.00	295.50	197.00	98.50	157.60	78.80	39.40	434.26	-256.96	710.06	-119.06	
427	Madurai	Storm Water Drain and Desilting of natural Drains (Improvement and construction of Storm Water Drain)	Drainage / Storm Water Drains	25,181.00	20-Apr-07	12,590.50	9,442.89	6,295.26	3,147.63	5,036.20	2,518.10	1,259.05	993.32	4,672.41	9,806.68	9,079.09	
428	Madurai	Under Ground Sewerage Scheme for Phase III area and Renovation of existing Sewerage System	Sewerage	22,934.00	20-Jul-07	11,467.00	8,600.25	5,732.98	2,867.27	4,586.80	2,293.19	1,146.91	3,440.10	1,720.05	11,466.27	5,734.23	
429	Madurai	Providing combined Water Supply Scheme to Madurai Urban Agglomeration Area	Water Supply	20,141.00	21-Feb-09	10,070.50	2,517.62	2,517.62	0.00	4,028.20	0.00	1,007.05	0.00	1,510.58	2,517.62	2,517.63	
430	Agartala	Agartala Water Supply Project (North Zone)	Water Supply	7,826.00	19-Sep-08	7,043.40	1,760.85	1,760.85	0.00	782.60	0.00	195.65	0.00	0.00	1,760.85	195.65	
431	Agartala	Sewerage and Sewerage Treatment Scheme for North Zone (Priority I Area)	Sewerage	10,221.00	11-Dec-09	9,000.00	2,250.00		2,250.00	1,221.00		305.25	0.00	0.00	0.00	2,555.25	
432	Agra	Municipal Solid Waste Management in Agra	Solid Waste Management	3,083.99	5-Mar-07	1,542.00	771.00	385.50	385.50	616.80	154.20	154.20	462.60	0.00	1,002.30	539.70	Y
433	Agra	Yamuna Action Plan Phase II for Branch and Lateral Sewer Lines in Northern Zone and Western Zone in Agra	Sewerage	2,162.00	26-Oct-07	1,081.00	1,081.00	810.75	270.25	432.40	324.30	108.10	486.68	161.92	1,621.73	540.27	
434	Agra	Agra Water Supply	Water Supply	8,270.50	22-Feb-08	4,135.25	3,101.43	2,067.61	1,033.82	1,654.10	827.05	413.53	1,240.57	620.29	4,135.23	2,067.64	
435	Agra	Agra Sewerage Scheme Phase -1 (Part-1)	Sewerage	19,592.00	24-Jul-09	9,000.00	2,250.00	1,125.00	1,125.00	4,714.40	450.00	728.60	1,350.00	119.40	2,925.00	1,973.00	
436	Allahabad	Water Supply Component of Allahabad city	Water Supply	8,969.00	6-Aug-07	4,484.50	4,484.52	3,363.75	1,120.77	1,793.80	1,345.50	448.30	2,017.50	673.20	6,726.75	2,242.27	
437	Allahabad	Solid Waste Management for Allahabad city	Solid Waste Management	3,041.49	22-Feb-08	1,520.75	380.18	380.18	0.00	608.30	152.07	0.00	228.11	0.00	760.36	0.01	
438	Allahabad	Water Supply component of Allahabad city (Part-II)	Water Supply	16,234.00	29-Dec-08	8,117.00	4,058.50	2,029.25	2,029.25	3,246.80	811.70	811.70	649.20	1,785.90	3,490.15	4,626.85	
439	Allahabad	Sewerage system of Allahabad City (Zone D) Phase - I	Sewerage	35,598.00	13-Feb-09	17,799.00	4,449.75	4,449.75	0.00	7,119.60	1,779.90	0.00	1,334.93	1,334.92	7,564.58	1,334.92	
440	Kanpur	Municipal Solid Waste Management in Kanpur	Solid Waste Management	5,623.79	26-Mar-07	2,811.90	1,405.96	1,405.96	0.00	1,124.76	562.38	0.00	843.58	-0.01	2,811.92	-0.01	Y
441	Kanpur	Water Supply scheme for inner old area of Kanpur city Vol I and II	Water Supply	27,094.89	26-Oct-07	13,547.45	6,773.72	6,773.72	0.00	5,418.98	2,709.49	0.00	1,625.69	2,438.54	11,108.90	2,438.54	
442	Kanpur	Sewerage work of Inner Old City Area of Kanpur	Sewerage	19,088.22	6-Dec-07	9,544.11	7,158.06	4,772.06	2,386.00	3,817.64	1,908.82	954.41	2,147.19	2,147.66	8,828.07	5,488.07	

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR -Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB +Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA +State +ULB) into Project A/c	Committed for Completion by Midterm(Dec-2008)
443	Kanpur	Sewage Treatment for Kanpur city	Sewerage	10,100.45	30-Oct-08	5,050.23	1,262.55	1,262.55	0.00	2,020.09	505.02	0.00	757.53	0.00	2,525.10	0.01	
444	Kanpur	Water Supply Part-II for remaining area of Kanpur	Water Supply	37,778.92	22-Jan-09	18,889.48	4,722.37	4,722.37	0.00	7,555.78	1,888.95	0.00	1,416.71	1,416.71	8,028.03	1,416.71	
445	Kanpur	Kanpur - Sewerage works in District IV in Kanpur city	Sewerage	20,736.00	13-Feb-09	10,000.00	2,500.00	2,578.42	-78.42	4,515.20	921.58	207.22	1,500.00	55.20	5,000.00	184.00	
446	Lucknow	Sewerage works for Lucknow Sewerage District I (Vol.I and II)	Sewerage	23,623.00	17-Aug-07	11,811.50	9,413.20	8,858.61	554.59	4,724.60	3,543.45	1,181.15	5,315.16	1,771.74	17,717.22	3,507.48	
447	Lucknow	Municipal Solid Waste Management in Lucknow	Solid Waste Management	4,292.37	5-Mar-07	2,146.19	536.55	536.55	0.00	858.47	214.62	0.00	321.93	0.00	1,073.10	0.00	Y
448	Lucknow	Water Supply Works of Lucknow (Phase I Part I Vol.I to V)	Water Supply	38,861.00	7-Sep-07	19,430.50	14,572.88	14,572.89	-0.01	7,772.20	5,829.16	-0.01	5,829.76	2,913.97	26,231.81	2,913.95	
449	Lucknow	Sewerage works for Lucknow City-Sewerage District-III (Part-IO)	Sewerage	26,216.00	21-Nov-08	13,108.00	3,277.00	3,277.00	0.00	5,243.20	1,310.80	0.00	1,966.20	0.00	6,554.00	0.00	
450	Lucknow	Storm Water Drainage for Lucknow	Drainage / Storm Water Drains	32,521.00	29-Dec-08	16,260.50	8,130.34	4,065.13	4,065.22	6,504.20	1,626.09	1,626.01	1,951.32	2,926.83	7,642.54	8,618.06	
451	Lucknow	Sewerage works for Lucknow City-Sewerage District-III (Part-II)	Sewerage	21,443.00	29-Dec-08	10,721.50	2,681.00	2,681.00	0.00	4,288.60	1,072.40	-0.25	1,608.60	-0.38	5,362.00	-0.63	
452	Lucknow	Water Supply for Lucknow (Phase - I, Part - II)	Water Supply	14,656.60	21-Feb-09	7,328.30	3,664.12	1,832.06	1,832.06	2,931.32	732.82	732.84	0.00	2,198.49	2,564.88	4,763.39	
453	Mathura	Municipal Solid Waste Management in Mathura	Solid Waste Management	991.60	8-Dec-06	793.28	396.64	198.32	198.32	99.16	24.79	24.79	24.79	24.79	247.90	247.90	Y
454	Mathura	Storm Water Drainage	Drainage / Storm Water Drains	8,720.00	12-Dec-08	6,976.00	1,744.00	1,744.00	0.00	872.00	218.01	0.00	174.38	43.63	2,136.38	43.62	
455	Mathura	DPR for Sewerage Works in Sewerage Zone -II of Mathura city	Sewerage	6,035.77	29-Sep-09	4,500.00	1,125.00	1,125.00	0.00	932.20	140.63	92.42	140.63	10.26	1,406.26	102.68	
456	Meerut	Municipal Solid Waste Management	Solid Waste Management	2,259.40	8-Dec-06	1,129.70	564.86	564.86	0.00	451.88	225.94	0.00	169.46	169.45	960.26	169.45	Y
457	Meerut	Water Supply for Meerut	Water Supply	27,301.00	11-Jan-08	13,650.50	6,825.13	3,412.63	3,412.50	5,460.20	1,365.05	1,365.05	2,047.58	2,047.57	6,825.26	6,825.12	
458	Meerut	Sewerage Work in Sewerage Zone-5&7 of Meerut City	Sewerage	18,589.00	24-Jul-09	9,000.00	2,250.00	2,250.00	0.00	4,012.30	900.00	103.08	0.00	1,394.18	3,150.00	1,497.25	
459	Varanasi	Water Supply Component Priority of Varanasi	Water Supply	11,102.00	6-Aug-07	5,551.00	4,163.25	2,775.50	1,387.75	2,220.40	1,110.20	555.10	1,665.30	832.65	5,551.00	2,775.50	
460	Varanasi	Solid Waste Management of Varanasi area	Solid Waste Management	4,867.73	26-Oct-07	2,433.87	608.47	608.47	0.00	973.55	243.39	0.00	365.08	0.00	1,216.94	0.00	
461	Varanasi	Water Supply Part-II of Cis-Varuna area	Water Supply	8,610.00	30-Oct-08	4,305.00	1,076.25	1,076.25	0.00	1,722.00	430.50	0.00	215.25	430.50	1,722.00	430.50	
462	Varanasi	Storm Water Drainage works for Varanasi	Drainage / Storm Water Drains	19,162.00	21-Nov-08	9,581.00	2,395.25	2,395.25	0.00	3,832.40	958.10	0.00	1,437.15	0.00	4,790.50	0.00	
463	Varanasi	Sewerage work for Varanasi Trans Varuna area	Sewerage	30,912.00	12-Dec-08	15,456.00	3,864.00	3,091.00	773.00	6,182.40	1,236.40	309.20	1,854.60	463.80	6,182.00	1,546.00	
464	Varanasi	Water Supply Component (priority-II) for Trans-Varuna Area of Varanasi City	Water Supply	20,916.00	29-Sep-09	9,000.00	2,250.00	2,250.00	0.00	5,641.20	900.00	510.30	0.00	1,568.70	3,150.00	2,079.00	
465	Dehradun	Water Supply reorganisation scheme (Phase I)	Water Supply	7,002.70	28-Dec-07	5,602.16	4,201.62	2,801.12	1,400.50	700.27	700.28	-175.08	0.00	525.20	3,501.40	1,750.63	
466	Dehradun	Integrated Solid Waste Management	Solid Waste Management	2,460.00	16-May-08	1,968.00	492.00	492.00	0.00	246.00	123.00	-61.50	0.00	61.50	615.00	0.00	
467	Dehradun	Improvement of 30 intersections of Dehradun city	Roads / Flyovers / RoB	2,943.00	22-Jan-09	2,354.40	588.60	588.60	0.00	294.30	147.15	-73.58	0.00	73.58	735.75	0.00	
468	Dehradun	Dehradun Sewerage Scheme	Sewerage	5,465.00	21-Feb-09	4,372.00	1,092.75		1,092.75	546.50		136.63	0.00	136.63	0.00	1,366.00	
469	Dehradun	Dehradun Sewerage Scheme (Phase II) for L Zone	Sewerage	6,283.00	9-Feb-10	4,628.00	1,157.00		1,157.00	1,026.70		0.00	0.00	0.00	0.00	1,157.00	
470	Haridwar	Water Supply Reorganisation scheme	Water Supply	4,784.43	28-Jan-08	3,827.54	2,870.53	1,913.65	956.88	478.44	478.41	-119.58	853.00	-494.17	3,245.06	343.13	
471	Haridwar	Improvement of junctions for Haridwar city	Roads / Flyovers / RoB	2,005.00	29-Dec-08	1,604.00	401.00	320.80	80.20	200.50	80.20	-30.08	0.00	50.13	401.00	100.25	
472	Haridwar	Integrated Solid Waste Management in Haridwar	Solid Waste Management	1,671.53	22-Jan-09	1,337.24	334.30	334.30	0.00	167.15	83.57	-41.78	0.00	41.79	417.87	0.01	
473	Nainital	Augmentation and Renovation of Water Supply Scheme Part I	Water Supply	547.00	28-Dec-07	437.60	218.80	219.20	-0.40	54.70	54.70	-27.35	0.00	27.35	273.90	-0.40	
474	Nainital	Reorganisation and expansion of Nainital sewerage	Sewerage	1,960.00	21-Feb-09	1,568.00	392.50	784.00	-391.50	196.00	196.26	-147.26	0.00	49.00	980.26	-489.76	
475	Asansol	7 MGD WTP together with reservoir, distribution system and other allied works	Water Supply	2,878.00	28-Jun-06	1,439.00	1,439.00	1,079.25	359.75	575.60	1,079.25	-503.65	0.00	863.40	2,158.50	719.50	Y
476	Asansol	42 MLD Water Supply Project in Raniganj under Asansol Urban Area, West Bengal	Water Supply	3,627.00	25-Oct-06	1,813.50	1,360.14	906.76	453.38	725.40	906.76	-362.71	0.00	816.08	1,813.52	906.75	
477	Asansol	22.7 MLD Water Supply Project in Jamuria under Asansol Urban Area, West Bengal	Water Supply	1,453.00	25-Oct-06	726.50	726.50	544.89	181.61	290.60	544.89	-254.29	0.00	435.90	1,089.78	363.22	Y
478	Asansol	Municipal Solid Waste Management in Asansol Urban Area	Solid Waste Management	4,357.27	8-Jan-07	2,178.64	1,089.32	1,089.32	0.00	871.45	762.52	-326.79	401.09	252.50	2,252.93	-74.29	
479	Asansol	Water Supply Scheme for Asansol Municipal Corporation	Water Supply	8,982.96	22-Feb-07	4,491.48	2,245.74	2,245.74	0.00	1,796.59	2,245.74	-1,347.44	0.00	1,347.44	4,491.48	0.00	
480	Asansol	Consatruction, widening and improvement of road from Raghunathpur to Dhupchuria and Akandara to Fuljihore at Durgapur	Other Urban Transport	9,492.26	28-Aug-09	4,746.13	1,186.53		1,186.53	1,898.45		474.61	0.00	711.92	0.00	2,373.06	
481	Asansol	Sewerage Project for Raniganj Municipality	Sewerage	4,008.82	28-Aug-09	2,004.41	501.10		501.10	801.76		200.44	0.00	300.66	0.00	1,002.20	
482	Asansol	24 x 7 water supply scheme (Phase - III) for Durgapur	Water Supply	12,681.40	11-Dec-09	6,340.70	1,585.18		1,585.18	2,536.28		634.07	0.00	951.11	0.00	3,170.36	
483	Asansol	24 x 7 water supply scheme for Kulti Municipality, Asansol UA	Water Supply	13,370.60	22-Jan-10	6,685.30	1,671.33		1,671.33	2,674.12		668.53	0.00	1,002.80	0.00	3,342.66	

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR -Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB +Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA +State +ULB) into Project A/c	Committed for Completion by Midterm(Dec-2008)
484	Kolkata	Water Treatment Plan at Dhapa 30 MGD Phase-I	Water Supply	9,875.00	28-Jun-06	3,456.25	1,728.12	864.06	864.06	1,481.25	864.06	-123.44	1,091.25	1,377.50	2,819.37	2,118.13	
485	Kolkata	Integration of Maheshhtala underground reservoir with existing water distribution network	Water Supply	1,717.00	28-Jun-06	600.95	600.95	450.72	150.23	257.55	1,116.02	-858.47	0.00	858.50	1,566.74	150.26	Y
486	Kolkata	Underground Water Reservoir-cum-Booster pumping station at Gandhi Maidan, Akra	Water Supply	1,066.00	28-Jun-06	373.10	279.84	186.56	93.28	159.90	519.67	-399.75	0.00	399.75	706.23	93.29	
487	Kolkata	15 MGD Water Treatment Plan at Bansberia	Water Supply	4,492.00	28-Jun-06	1,572.20	1,179.15	786.10	393.05	673.80	2,189.85	-1,684.50	0.00	1,684.50	2,975.95	393.05	
488	Kolkata	10 MGD Water Treatment Plan at Uluberia	Water Supply	4,558.00	28-Jun-06	1,595.30	1,196.49	1,196.49	0.00	683.70	2,922.03	-2,409.26	0.00	1,709.25	4,118.52	-700.01	
489	Kolkata	Construction of Flyover Between EM Bypass & Kazi Nazrul Islam Sarani	Roads / Flyovers / RoB	3,802.00	11-Aug-06	1,330.70	998.01	998.01	0.00	570.30	1,306.02	-878.30	1,140.60	285.15	3,444.63	-593.15	
490	Kolkata	Upgradation of Sewer System in Kolkata (Phase-I)	Sewerage	9,712.00	19-Sep-06	3,399.20	1,699.60	1,699.60	0.00	1,456.80	1,699.60	-971.20	959.00	1,469.00	4,358.20	497.80	
491	Kolkata	Transmunicipal Scheme on removal of Drainage congestion within Khardah, Panihati, North Dum Dum, Dum Dum and South Dum Dum	Drainage / Storm Water Drains	4,530.14	25-Oct-06	1,585.55	1,585.55	1,188.87	396.68	679.52	1,585.41	-905.89	1,532.02	733.05	4,306.30	223.84	
492	Kolkata	Upgradation of Man Entry Brick Sewer System (Part) for Kolkata	Sewerage	40,291.00	25-Oct-06	14,101.85	7,050.92	7,050.92	0.00	6,043.65	7,050.92	-4,029.10	5,633.44	4,439.31	19,735.28	410.22	
493	Kolkata	Improvement of drainage in Howrah	Drainage / Storm Water Drains	9,338.03	8-Jan-07	3,268.31	1,634.16	1,634.16	0.00	1,400.70	1,634.16	-933.81	665.35	1,669.16	3,933.67	735.35	
494	Kolkata	Municipal Solid Waste Management of Municipal Towns	Solid Waste Management	5,658.53	22-Jan-07	1,980.49	1,485.36	990.24	495.12	848.78	990.24	-353.66	491.80	1,630.15	2,472.28	1,771.61	
495	Kolkata	Water supply scheme for baruipur Municipality	Water Supply	951.86	22-Feb-07	333.15	249.87	249.87	0.00	142.78	249.87	-142.79	118.98	237.97	618.72	95.18	
496	Kolkata	Water Supply Scheme for added areas of Howrah Municipal Corporation	Water Supply	9,068.91	18-May-07	3,174.12	2,380.59	1,587.06	793.53	1,360.34	2,380.59	-1,360.34	1,310.35	2,090.49	5,278.00	1,523.68	
497	Kolkata	EM Bypass Connector from Padmapukur to Kamalgazi, Kolkata	Roads / Flyovers / RoB	5,309.67	28-Dec-07	1,858.38	929.22	464.61	464.61	796.45	464.61	-66.38	796.48	530.94	1,725.70	929.16	
498	Kolkata	Dunlop Interchange	Roads / Flyovers / RoB	3,756.25	28-Dec-07	1,314.69	657.34	328.67	328.67	563.44	610.38	-328.66	0.00	939.06	939.05	939.07	
499	Kolkata	Left Turning North Bound Off Ramp at Beck Bagan (Vol.I and vol.II)	Roads / Flyovers / RoB	1,806.15	28-Dec-07	632.15	158.04	158.04	0.00	270.92	379.00	-311.27	0.00	225.77	537.04	-85.50	
500	Kolkata	Development and Management of Water Supply and Sewerage System at Sector V under Naba Diganta Industrial Township Authority	Water Supply	2,606.62	28-Dec-07	912.32	684.24	684.24	0.00	390.99	1,212.49	-919.25	0.00	977.48	1,896.73	58.24	
501	Kolkata	Barrackpore and North Barrackpore Municipal Areas	Water Supply	12,950.88	11-Jan-08	4,532.81	2,266.40	2,266.40	0.00	1,942.63	2,266.40	-1,295.08	809.43	2,428.29	5,342.23	1,133.21	
502	Kolkata	24x7 water supply scheme for Chandernagore Municipal Corporation	Water Supply	2,521.87	8-Feb-08	882.65	441.34	441.34	0.00	378.28	661.99	-472.85	395.78	234.69	1,499.11	-238.16	
503	Kolkata	Surface Water Supply Scheme for Municipal Towns of Naihati, Halisahar, Kancharapara, Gayeshpur and uncovered areas of Kalyani, Kolkata	Water Supply	14,194.25	22-Feb-08	4,967.99	3,726.00	3,726.00	0.00	2,129.14	4,026.00	-2,429.15	2,661.47	2,661.37	10,413.47	232.23	
504	Kolkata	Tallah Palta Dedicated Transmission Main	Water Supply	30,492.48	16-May-08	10,672.37	5,336.18	2,668.09	2,668.09	4,573.87	2,668.09	-381.15	2,303.36	5,319.76	7,639.54	7,606.70	
505	Kolkata	Development and Management of Water supply and Sewerage System at Sector-V (Part-II Sewerage system) under Naba Diganta Industrial Township authority at Salt Lake	Sewerage	3,407.15	19-Sep-08	1,192.50	894.39	298.13	596.26	511.07	1,420.49	-1,037.19	0.00	1,277.68	1,718.62	836.76	
506	Kolkata	Vivekanand Road Flyover from Howrah to CR Avenue crossing	Roads / Flyovers / RoB	15,360.00	19-Sep-08	5,376.00	1,344.00	1,344.00	0.00	2,304.00	1,344.00	-768.00	0.00	1,920.00	2,688.00	1,152.00	
507	Kolkata	Construction of flyover at Nager Bazar junction on Jessore Road	Roads / Flyovers / RoB	4,809.00	19-Sep-08	1,683.15	420.15	420.15	0.00	721.35	1,192.00	-1,011.66	1,599.00	-997.88	3,211.15	-2,009.54	
508	Kolkata	Transmunicipal Surface Water Supply Scheme for Dum Dum and South Dum Dum Municipalities	Water Supply	31,272.08	22-Jan-09	10,945.24	2,736.31	2,736.31	0.00	4,690.81	2,736.31	-1,563.61	0.00	3,909.01	5,472.62	2,345.40	
509	Kolkata	Municipal Solid Waste Management of 13 municipal towns for Kolkata (Halisahar, Kancharapara, Kalyani, Gayeshpur, Naihati, Bhatpara, Khardah, Barasat, Madhyamgram, Maheshhtala, Pujali, Baruipur and Uluberia)	Solid Waste Management	11,196.52	22-Jan-09	3,918.80	979.70	979.70	0.00	1,679.48	979.70	-559.83	0.00	1,399.57	1,959.40	839.73	
510	Kolkata	Construction of Flyover from Park Circus to Parama Island	Roads / Flyovers / RoB	29,166.14	22-Jan-09	10,208.16	2,552.04		2,552.04	4,374.92		1,093.73	0.00	3,645.77	0.00	7,291.54	
511	Kolkata	24x7 Comprehensive Water Supply Scheme for Garulia Municipality	Water Supply	4,719.26	14-Oct-08	1,651.74	412.94	412.94	0.00	707.89	412.94	-235.97	294.96	294.95	1,120.84	58.98	
512	Kolkata	Storm water drainage for Bansberia Municipality	Drainage / Storm Water Drains	2,979.36	13-Feb-09	1,042.76	260.70	260.70	0.00	446.90	260.69	-148.96	0.00	372.42	521.39	223.46	

Sl. No.	Name of the City	Project Title	Sector	Approved Cost (Rs. in lakhs)	Date of CSMC / CCEA / CCI Meeting/Project Approval	Total ACA Commitment (Central Share)	As per MoF Release Order - ACA Released till date	As per QPR - ACA released to Project A/c	Gap in ACA Release (QPR -Release Order)	Total State Share Commitment	As per QPR State Share Released into Project A/c	GAP in Release of State Share	As per QPR - ULB share Released to Project A/c (ULB +Other Sources)	Gap in Release of ULB Share (QPR - ULB Share to be Released till date)	As per QPR - Total Amount Released into project A/c	As per QPR - Total Gap in Release (ACA +State +ULB) into Project A/c	Committed for Completion by Midterm(Dec-2008)
513	Kolkata	Storm water drainage for Scheme in Hoogly Chinsura Municipal Area	Drainage / Storm Water Drains	3,881.96	13-Feb-09	1,358.68	339.67	339.67	0.00	582.29	339.67	-194.10	242.62	242.63	921.96	48.53	
514	Kolkata	Water Supply Secheme for Bhadreswar Municipal area, Kolkata UA	Water Supply	7,462.89	21-Feb-09	2,612.00	653.00		653.00	1,119.43		279.86	0.00	932.86	0.00	1,865.72	
515	Kolkata	Storm water drainage for Scheme in Chandannagar Municipal Corporation Area, Kolkata UA	Drainage / Storm Water Drains	6,189.45	21-Feb-09	2,166.32	541.57		541.57	928.42		232.10	0.00	773.68	0.00	1,547.36	
516	Kolkata	24x7 water supply scheme for Budge Budge Municipality, Kolkata UA	Water Supply	8,164.12	26-Feb-09	2,857.44	714.36	714.36	0.00	1,224.62	714.36	-408.21	0.00	1,020.52	1,428.72	612.31	
517	Kolkata	Comprehensive Distribution Network within the command zone of 30 MGD Dhapa Water Treatment Plant	Water Supply	21,555.27	24-Apr-09	7,544.36	1,886.06	1,886.06	0.00	3,233.29	1,886.06	-1,077.74	0.00	2,694.41	3,772.12	1,616.67	
518	Kolkata	Water Supply Secheme for Bhatpara Municipal	Water Supply	24,970.42	28-Aug-09	8,739.64	2,184.91	550.00	1,634.91	3,745.56	0.00	936.39	0.00	3,121.30	550.00	5,692.60	
519	Kolkata	Rejuvenation of Dalhousie Square	Urban Renewal	2,062.00	29-Oct-09	721.72	180.43		180.43	309.30		77.33	0.00	257.75	0.00	515.51	
520	Kolkata	Drainage and Sewerage project in Bidhannagar, Kolkata	Sewerage	2,358.45	20-Nov-09	825.46	206.37		206.37	353.77		88.44	0.00	294.81	0.00	589.62	
521	Kolkata	Storm Water Drainage Scheme in BB Municipal Area	Drainage / Storm Water Drains	3,480.16	11-Dec-09	1,218.06	304.51		304.51	522.02		130.51	0.00	435.02	0.00	870.04	
522	Kolkata	Metering of Water Supply System for Chandannagar Municipal Corporation	Water Supply	1,369.41	22-Jan-10	479.29	119.82		119.82	205.41		51.35	0.00	171.18	0.00	342.35	
523	Kolkata	Surface Water Supply Scheme for Bally Municipality, Kolkata	Water Supply	13,849.36	19-Mar-10	4,847.28	-		0.00	2,077.40		0.00	0.00	0.00	0.00	0.00	
524	Kolkata	Storm Water Drains for Bidhanagar Municipal area	Drainage / Storm Water Drains	1,915.53	19-Mar-10	670.44	167.61		167.61	287.33		71.83	0.00	239.44	0.00	478.88	
		<b>GRAND TOTAL</b>		<b>5,828,332.93</b>		<b>2,723,655.91</b>	<b>1,128,069.19</b>	<b>984,376.60</b>	<b>128,592.59</b>	<b>1,004,963.05</b>	<b>387,523.13</b>	<b>17,437.17</b>	<b>698,490.50</b>	<b>128,942.24</b>	<b>2,070,390.23</b>	<b>274,972.00</b>	<b>89</b>